


WORLD WIDE Power Services FZCO



AC Motor - Ex e Completion Report

Parts fitted on Arrival				Quote ref : 33588		Start date:		Job No.					
Terminal Box			Pulley			Date : 28.07.2025		27.07.2025		WX-25146			
Terminal Lid			Coupling			Accepted date:		Completion date :		Customer:			
Terminal Block			Hub x 2		Yes	28.07.2025		28.07.2025		CLAYMORE			
External Fan			Sprocket			PO No		PO-069-25					
Ext. Fan Cover			Pinion			Arrival Date:		22.07.2025					
Eye Bolts			Gearbox			Delivered By		Customer					
Side Covers			Pump			Manufacturer		GE					
Colour	GRAY				Checked In By		Dwen						
HP	1150/1075		KW	-		KVA	-		Volts	587		Duty	Cont
Amps	1120/1048		Hz	117		Phase	3		RPM	2300			
Serial No.	RR13031002				Frame	-		Type	5 GEB 20 B4A				
Additional Details													



Q = Quoted



ELECTRICAL AND MECHANICAL TEST CHECK LIST										
S#	Test Description					Yes(√)		No (x)		Remarks
Electrical										
1	Resistance test					Yes(√)				
2	Insulation Resistance test					Yes(√)				
3	Polarization index test (PI)					Yes(√)				
4	Surge test									
5	Hi Pot test									
6	Partial discharge test									
7	Tan delta test									
8	Core test									
9	Growler test									
10	Pole test									
11	Impedence test									
12	Drop Test									
13	Wedge Map test									
14	Vibration test					Yes(√)				
15	Temperature test					Yes(√)				
16	Thermography test									
17	No Load Run-test					Yes(√)				
Mechanical Test										
18	MPI Test									
	Shaft	Hub	Pinion	Pulley	Sprocket	Coupling				
	Stator feet	Stator frame	End shields	Blower Fan	Lifting Point					
19	LPE Test									
	SS and Aluminum Casing				Blower Motor					
20	Rotor Runout Check									
21	Rotor Mechanical Dimension									
22	Housing Dimensions									
23	Flame path dimensions									
24	Rotor Balancing									
25	Initial End float / Radial Checks					√	√			
26	Final End float / Radial Checks									
27	Blue Match test									
	HUB		Pinion							
28	Other tests (If Any)									



INTERNAL RUN TEST RECORD

Time		Start	15 mins	30 mins	45 mins	60 mins	75 mins	90 mins	105 mins	120 mins	135 mins	150 mins	Remarks
Voltage	Volts	343	343	438	437	438	438	438	438	437			
Hz	Hz	40	40	60	80	60	60	60	60	60			
Current U	Amps.	127.6	127.0	136.1	101.6	136.0	136.0	136.0	135.0	135.0			
Current V	Amps.	129.3	129.0	138.2	102.9	138.0	138.0	138.0	137.0	137.0			
Current W	Amps.	128.5	128.0	137.1	101.8	137.0	137.0	136.0	136.0	136.0			
Case Temp.	°C	38	39	42	45	49	55	58	63	66			
NDE Bearing Temp.	°C	38	39	40	40	42	43	43	45	45			
DE Bearing Temp.	°C	38	41	43	46	49	53	55	59	59			
Stator RTD 1	Ohms	115.3		119.9		125.3		127.3		129.6			
Stator RTD 2	Ohms	115.3		119.8		125.2		127.2		129.5			
Stator RTD 3	Ohms	115.2		119.8		125.3		127.5		129.2			
Stator RTD 4	Ohms	115.5		119.9		125.6		127.6		129.7			
Stator RTD 5	Ohms	115.3		120.1		125.4		127.6		129.6			
Stator RTD 6	Ohms	115.1		119.8		125.2		127.3		129.3			
Bearing RTD DE	Ohms												
Bearing RTD NDE	Ohms												
Relative Humidity	%	35	33	32	31	27	24	22	10	10			
Ambient Temp.	°C	38.3	38.8	38.8	38.8	39.2	39.6	40.1	40.8	40.8			
VIBRATION	RMS												
DE Vertical	mm/sec	0.644								0.711			
DE Horizontal	mm/sec	1.040								0.712			
DE Axial	mm/sec	0.914								4.330			
NDE Vertical	mm/sec	0.385								0.644			
NDE Horizontal	mm/sec	0.340								0.746			
NDE Axial	mm/sec	0.910								4.120			
Speed	RPM	800	800	1200	1600	1200	1200	1200	1200	1200			
Customer :	CLAYMORE										Date :	26.07.2025	
Job No. :	WX-25146										Tester :	Santhosh	
Instrument No	TE - 18, 30, 31, 66, 91, 114, 111										Witnessed by :	Mahesh	
Comments if any	End float - 0.85mm // Initial DE radial - 0.17mm / NDE radial - 0.06mm.												



Incoming Inspection Report																																	
Customer: <u>CLAYMORE</u>					Customer Ref.: _____																												
Machine & Certification Details					Order No.: <u>PO-069-25</u>																												
Manufacturer: <u>GE</u>					HP: <u>1150/1075</u>		Frame: <u>-</u>																										
Serial No: <u>RR13031002</u>					Volts: <u>587</u>		IP Rating: <u>44</u>																										
Ex Type: <u>Exe IIC T3 Gb, II 2 Gc</u>					Amps: <u>1120/1048</u>		Hz: <u>117</u>																										
Protection Type: Ex e Ex p Ex n					RPM: <u>2300</u>		Ins. Class: <u>H</u>																										
Year of Manufacture: <u>2009</u>					Temp. Rating: <u>T3</u>		tE Rating: <u>-</u>																										
Standard: IEC UL ATEX					Mounting: <u>Foot</u>																												
Ex Certificate Number: _____					SIRA 09 ATEX 3076X																												
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 10%;">IEC</td> <td style="width: 10%;">Group</td> <td style="width: 10%;">I</td> <td style="width: 10%; background-color: yellow;">II</td> <td style="width: 10%;">III</td> <td style="width: 10%;">II A</td> <td style="width: 10%;">II B</td> <td style="width: 10%; background-color: yellow;">II C</td> <td style="width: 10%;">G</td> <td style="width: 10%;">D</td> <td style="width: 10%;">ZONE</td> <td style="width: 10%;">1</td> <td style="width: 10%; background-color: yellow;">2</td> </tr> </table>										IEC	Group	I	II	III	II A	II B	II C	G	D	ZONE	1	2											
IEC	Group	I	II	III	II A	II B	II C	G	D	ZONE	1	2																					
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 10%;">UL</td> <td style="width: 10%;">Class</td> <td style="width: 10%;">I</td> <td style="width: 10%;">II</td> <td style="width: 10%;">III</td> <td style="width: 10%;">A</td> <td style="width: 10%;">B</td> <td style="width: 10%;">C</td> <td style="width: 10%;">D</td> <td style="width: 10%;">Division</td> <td style="width: 10%;">1</td> <td style="width: 10%;">2</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>D</td> <td>E</td> <td>F</td> <td>G</td> <td></td> <td></td> <td></td> </tr> </table>										UL	Class	I	II	III	A	B	C	D	Division	1	2						D	E	F	G			
UL	Class	I	II	III	A	B	C	D	Division	1	2																						
					D	E	F	G																									
Other Details :																																	
Special Certification Manufacturer's Requirements? :																																	
Are Manufacturer's certification details available? :																																	
Incoming Inspection Results					Additional information after inspection																												
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 40%;">Insulation Resistance :</td> <td style="width: 20%;">Voltage</td> <td style="width: 40%;">500</td> </tr> <tr> <td>Phase To Earth</td> <td>Value</td> <td></td> </tr> <tr> <td>U1 - E</td> <td>550</td> <td>M Ω</td> </tr> <tr> <td>V1 - E</td> <td>550</td> <td>M Ω</td> </tr> <tr> <td>W1 - E</td> <td>550</td> <td>M Ω</td> </tr> </table>					Insulation Resistance :	Voltage	500	Phase To Earth	Value		U1 - E	550	M Ω	V1 - E	550	M Ω	W1 - E	550	M Ω	Winding Heater 4nos = 133.6, 133.9, 138.1, 134.1Ω IR = 550MΩ @ 500VDC PI TEST @ 1000V 1 min - 625MΩ 10 min - 2480MΩ PI - 4.02													
Insulation Resistance :	Voltage	500																															
Phase To Earth	Value																																
U1 - E	550	M Ω																															
V1 - E	550	M Ω																															
W1 - E	550	M Ω																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 40%;">Phase To Phase</td> <td style="width: 20%;">Value</td> <td style="width: 40%;"></td> </tr> <tr> <td>U1 - V1</td> <td>-</td> <td>M Ω</td> </tr> <tr> <td>V1 - W1</td> <td>-</td> <td>M Ω</td> </tr> <tr> <td>W1 - U1</td> <td>-</td> <td>M Ω</td> </tr> </table>					Phase To Phase	Value		U1 - V1	-	M Ω	V1 - W1	-	M Ω	W1 - U1	-	M Ω																	
Phase To Phase	Value																																
U1 - V1	-	M Ω																															
V1 - W1	-	M Ω																															
W1 - U1	-	M Ω																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 40%;">Winding Resistance</td> <td style="width: 20%;">38.3</td> <td style="width: 40%;">°C</td> </tr> <tr> <td>Phase To Phase</td> <td>Value</td> <td></td> </tr> <tr> <td>U1 - V1</td> <td>0.0145</td> <td>Ω</td> </tr> <tr> <td>V1 - W1</td> <td>0.0145</td> <td>Ω</td> </tr> <tr> <td>W1 - U1</td> <td>0.0145</td> <td>Ω</td> </tr> </table>					Winding Resistance	38.3	°C	Phase To Phase	Value		U1 - V1	0.0145	Ω	V1 - W1	0.0145	Ω	W1 - U1	0.0145	Ω	Scope of work : 1 Received Motor in WWPS Workshop for runtest. 2 Performed Visual inspection. 3 Checked endfloat, radial readings and recorded the reading. 4 Conduct electrical static test and recorded the readings. 5 Run tested and record all the parameters. 6 Test results Good. 7 Clean and ready for dispatch.													
Winding Resistance	38.3	°C																															
Phase To Phase	Value																																
U1 - V1	0.0145	Ω																															
V1 - W1	0.0145	Ω																															
W1 - U1	0.0145	Ω																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 40%;">Temperature Detectors:</td> <td style="width: 20%;">38.3</td> <td style="width: 40%;">°C</td> </tr> <tr> <td>Winding RTD 6nos</td> <td>115.4</td> <td>Ω</td> </tr> </table>					Temperature Detectors:	38.3	°C	Winding RTD 6nos	115.4	Ω																							
Temperature Detectors:	38.3	°C																															
Winding RTD 6nos	115.4	Ω																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 40%;">No Load Test:</td> <td style="width: 20%;">RPM</td> <td style="width: 40%;">1200</td> </tr> <tr> <td>Phase</td> <td>Current (50Hz / 438V)</td> <td></td> </tr> <tr> <td>L1</td> <td>136.1</td> <td>Amps</td> </tr> <tr> <td>L2</td> <td>138.2</td> <td>Amps</td> </tr> <tr> <td>L3</td> <td>137.1</td> <td>Amps</td> </tr> </table>					No Load Test:	RPM	1200	Phase	Current (50Hz / 438V)		L1	136.1	Amps	L2	138.2	Amps	L3	137.1	Amps														
No Load Test:	RPM	1200																															
Phase	Current (50Hz / 438V)																																
L1	136.1	Amps																															
L2	138.2	Amps																															
L3	137.1	Amps																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th colspan="5">Vibration Test:</th> </tr> <tr> <th colspan="3">Drive End</th> <th colspan="2">Non Drive End</th> </tr> <tr> <td>Horizontal</td> <td>1.34</td> <td>mm/sec</td> <td>1.71</td> <td>mm/sec</td> </tr> <tr> <td>Vertical</td> <td>0.52</td> <td>mm/sec</td> <td>1.14</td> <td>mm/sec</td> </tr> <tr> <td>Axial</td> <td>3.84</td> <td>mm/sec</td> <td>3.70</td> <td>mm/sec</td> </tr> </table>					Vibration Test:					Drive End			Non Drive End		Horizontal	1.34	mm/sec	1.71	mm/sec	Vertical	0.52	mm/sec	1.14	mm/sec	Axial	3.84	mm/sec	3.70	mm/sec				
Vibration Test:																																	
Drive End			Non Drive End																														
Horizontal	1.34	mm/sec	1.71	mm/sec																													
Vertical	0.52	mm/sec	1.14	mm/sec																													
Axial	3.84	mm/sec	3.70	mm/sec																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th style="width: 20%;">Booked By</th> <th style="width: 20%;">Dismantled By</th> <th style="width: 20%;">Inspected By</th> <th style="width: 40%;">Remarks</th> </tr> <tr> <td>Sign: <u>Dwen</u></td> <td>Sign: _____</td> <td>Sign: <u>Santhosh</u></td> <td></td> </tr> <tr> <td>Name: <u>Dwen</u></td> <td>Name: _____</td> <td>Name: <u>Santhosh</u></td> <td></td> </tr> <tr> <td>Date: <u>22.07.2025</u></td> <td>Date: _____</td> <td>Date: <u>26.07.2025</u></td> <td></td> </tr> </table>					Booked By	Dismantled By	Inspected By	Remarks	Sign: <u>Dwen</u>	Sign: _____	Sign: <u>Santhosh</u>		Name: <u>Dwen</u>	Name: _____	Name: <u>Santhosh</u>		Date: <u>22.07.2025</u>	Date: _____	Date: <u>26.07.2025</u>														
Booked By	Dismantled By	Inspected By	Remarks																														
Sign: <u>Dwen</u>	Sign: _____	Sign: <u>Santhosh</u>																															
Name: <u>Dwen</u>	Name: _____	Name: <u>Santhosh</u>																															
Date: <u>22.07.2025</u>	Date: _____	Date: <u>26.07.2025</u>																															

**EQUIPMENT FOR CALIBRATION & CERTIFICATION**

WWPS No.	DESCRIPTION	CERT. NO	SERIAL NO	CALIB. DATE	DUE DATE
TE-18	FLUKE 376 1000A AC/DC TRUE-RMS CLAMP METER	CRT81491	16441125	27/05/2025	26/05/2026
TE-30	Fluke - 287/eur	2025000528	66550077	13/02/2025	12/02/2026
TE-31	FLUKE 1507 Insulation tester	CRT58731N	50580646WS	07/11/2024	06/11/2025
TE-66	Fluke Infred Thermometer Model 63	CRT53616N	34830005WS	18/07/2025	17/07/2026
TE-91	FLUKE Megger	CRT74996	101110254	15/11/2024	14/11/2025
TE-111	IRD Model 258 Portable Balancer/Vibration Analyser	09-C529036	1212087	20/06/2025	20/06/2026



PICTURES ON INSPECTION

RECEIVED MOTOR



HONOR X9c




HONOR X9c




HONOR X9c

NAMEPLATE & OTHER DETAILS



HONOR X9c









HONOR X9c

WORLD WIDE Power Services FZCO



PICTURES ON INSPECTION

RUN TEST



WORLD WIDE Power Services FZCO



PICTURES ON COMPLETION

RUN TEST

