


WORLD WIDE Power Services FZCO



AC Motor - Ex e Completion Report

Parts fitted on Arrival				Quote ref : 33589		Start date:		Job No.		
Terminal Box			Pulley		Date : 28.07.2025		27.07.2025		WX-25147	
Terminal Lid			Coupling		Accepted date:		Completion date :		Customer:	
Terminal Block			Hub x2	Yes	28.07.2025		28.07.2025		CLAYMORE	
External Fan			Sprocket		PO No		PO-069-25			
Ext. Fan Cover			Pinion		Arrival Date:		22.07.2025			
Eye Bolts			Gearbox		Delivered By		Customer			
Side Covers			Pump		Manufacturer		GE			
Colour	GRAY				Checked In By		Dwen			
HP	1150/1075	KW	-		KVA	-	Volts	587	Duty	Cont
Amps	1120/1048	Hz	117		Phase	3	RPM	2300		
Serial No.	RR14081052				Frame	-	Type	5 GEB 20 B4A		
Additional Details										





ELECTRICAL AND MECHANICAL TEST CHECK LIST										
S#	Test Description					Yes(√)		No (x)		Remarks
Electrical										
1	Resistance test					Yes(√)				
2	Insulation Resistance test					Yes(√)				
3	Polarization index test (PI)					Yes(√)				
4	Surge test									
5	Hi Pot test									
6	Partial discharge test									
7	Tan delta test									
8	Core test									
9	Growler test									
10	Pole test									
11	Impedence test									
12	Drop Test									
13	Wedge Map test									
14	Vibration test					Yes(√)				
15	Temperature test					Yes(√)				
16	Thermography test									
17	No Load Run-test					Yes(√)				
Mechanical Test										
18	MPI Test									
	Shaft	Hub	Pinion	Pulley	Sprocket	Coupling				
	Stator feet	Stator frame	End shields	Blower Fan	Lifting Point					
19	LPE Test									
	SS and Aluminum Casing				Blower Motor					
20	Rotor Runout Check									
21	Rotor Mechanical Dimension									
22	Housing Dimensions									
23	Flame path dimensions									
24	Rotor Balancing									
25	Initial End float / Radial Checks					√	√			
26	Final End float / Radial Checks									
27	Blue Match test									
	HUB		Pinion							
28	Other tests (If Any)									



INTERNAL RUN TEST RECORD

Time		Start	15 mins	30 mins	45 mins	60 mins	75 mins	90 mins	105 mins	120 mins			Remarks
Voltage	Volts	347	347	444	441	444	444	443	443	443			
Hz	Hz	40	40	60	80	60	60	60	60	60			
Current U	Amps.	128.2	128.0	138.4	102.3	138.0	138.0	137.0	137.0	137.0			
Current V	Amps.	129.3	129.0	139.9	103.3	139.0	139.0	138.0	138.0	138.0			
Current W	Amps.	128.0	128.0	137.5	101.5	137.0	137.0	137.0	136.0	136.0			
Case Temp.	°C	38	40	44	47	53	56	60	63	65			
NDE Bearing Temp.	°C	38	40	44	46	50	52	55	57	57			
DE Bearing Temp.	°C	38	40	40	41	42	43	44	46	46			
Stator RTD 1	Ohms	116.8		120.2		126.2		128.2		129.8			
Stator RTD 2	Ohms	116.9		120.6		126.4		128.3		129.9			
Stator RTD 3	Ohms	116.9		120.4		126.4		127.8		129.9			
Stator RTD 4	Ohms	116.6		120.4		126.3		128.1		129.6			
Stator RTD 5	Ohms	116.8		120.3		126.5		127.8		129.8			
Stator RTD 6	Ohms	116.8		120.1		126.2		127.7		129.8			
Bearing RTD DE	Ohms												
Bearing RTD NDE	Ohms												
Relative Humidity	%	10	10	10	10	10	10	10	10	10			
Ambient Temp.	°C	38.6	38.8	39.2	39.2	39.6	39.6	39.6	40.1	40.1			
VIBRATION	RMS												
DE Vertical	mm/sec	0.409								0.822			
DE Horizontal	mm/sec	0.481								1.140			
DE Axial	mm/sec	0.675								2.880			
NDE Vertical	mm/sec	0.473								0.670			
NDE Horizontal	mm/sec	1.400								1.010			
NDE Axial	mm/sec	0.692		2.680	1.360					3.000			
Speed	RPM												
Customer :	CLAYMORE											Date :	27.07.2025
Job No. :	WX-25147											Tester :	Santhosh
Instrument No	TE - 18, 30, 31, 66, 91, 111, 114											Witnessed by :	Mahesh
Comments if any	End float - 0.86mm // Initial DE radial - 0.17mm / NDE radial - 0.10mm.												



Incoming Inspection Report																																																
Customer: <u>CLAYMORE</u>					Customer Ref.: _____																																											
Machine & Certification Details					Order No.: <u>PON-069-25</u>																																											
Manufacturer: <u>GE</u>					HP: <u>1150/1075</u>		Frame: <u>-</u>																																									
Serial No: <u>RR14081052</u>					Volts: <u>587</u>		IP Rating: <u>44</u>																																									
Ex Type: <u>Exe IIC T3 Gb, II2 Gc</u>					Amps: <u>1120/1048</u>		Hz: <u>117</u>																																									
Protection Type: Ex e Ex p Ex n					RPM: <u>2300</u>		Ins. Class: <u>H</u>																																									
Year of Manufacture: <u>2009</u>					Temp. Rating: <u>T3</u>		tE Rating: <u>-</u>																																									
Standard: IEC UL ATEX					Mounting: <u>Foot</u>																																											
Ex Certificate Number: _____					SIRA 09 ATEX 3076 X																																											
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 10%;">IEC</td> <td style="width: 10%;">Group</td> <td style="width: 5%;">I</td> <td style="width: 5%; background-color: yellow;">II</td> <td style="width: 5%;">III</td> <td style="width: 10%;">II A</td> <td style="width: 10%;">II B</td> <td style="width: 10%; background-color: yellow;">II C</td> <td style="width: 5%;">G</td> <td style="width: 5%;">D</td> <td style="width: 10%;">ZONE</td> <td style="width: 5%;">1</td> <td style="width: 5%; background-color: yellow;">2</td> </tr> <tr> <td>UL</td> <td>Class</td> <td>I</td> <td>II</td> <td>III</td> <td>A</td> <td>B</td> <td>C</td> <td>D</td> <td>Division</td> <td>1</td> <td>2</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>D</td> <td>E</td> <td>F</td> <td>G</td> <td></td> <td></td> <td></td> <td></td> </tr> </table>										IEC	Group	I	II	III	II A	II B	II C	G	D	ZONE	1	2	UL	Class	I	II	III	A	B	C	D	Division	1	2							D	E	F	G				
IEC	Group	I	II	III	II A	II B	II C	G	D	ZONE	1	2																																				
UL	Class	I	II	III	A	B	C	D	Division	1	2																																					
					D	E	F	G																																								
Other Details :																																																
Special Certification Manufacturer's Requirements? :																																																
Are Manufacturer's certification details available? :																																																
Incoming Inspection Results					Additional information after inspection																																											
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 40%;">Insulation Resistance :</td> <td style="width: 20%;">Voltage</td> <td style="width: 40%;">500</td> </tr> <tr> <td>Phase To Earth</td> <td>Value</td> <td></td> </tr> <tr> <td>U1 - E</td> <td>550</td> <td>M Ω</td> </tr> <tr> <td>V1 - E</td> <td>550</td> <td>M Ω</td> </tr> <tr> <td>W1 - E</td> <td>550</td> <td>M Ω</td> </tr> </table>					Insulation Resistance :	Voltage	500	Phase To Earth	Value		U1 - E	550	M Ω	V1 - E	550	M Ω	W1 - E	550	M Ω	Winding Heater 4nos = 136.1, 136.4, 136.2, 136.1Ω IR = 550MΩ @ 500VDC PI TEST @ 1000V 1 min - 771MΩ 10 min - 3.19GΩ PI - 4.23																												
Insulation Resistance :	Voltage	500																																														
Phase To Earth	Value																																															
U1 - E	550	M Ω																																														
V1 - E	550	M Ω																																														
W1 - E	550	M Ω																																														
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Phase To Phase</td> <td>Value</td> <td></td> </tr> <tr> <td>U1 - V1</td> <td>-</td> <td>M Ω</td> </tr> <tr> <td>V1 - W1</td> <td>-</td> <td>M Ω</td> </tr> <tr> <td>W1 - U1</td> <td>-</td> <td>M Ω</td> </tr> </table>			Phase To Phase	Value		U1 - V1	-	M Ω	V1 - W1	-	M Ω	W1 - U1	-	M Ω																																		
Phase To Phase	Value																																															
U1 - V1	-	M Ω																																														
V1 - W1	-	M Ω																																														
W1 - U1	-	M Ω																																														
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Winding Resistance</td> <td>38.0</td> <td>° C</td> </tr> <tr> <td>Phase To Phase</td> <td>Value</td> <td></td> </tr> <tr> <td>U1 - V1</td> <td>0.0150</td> <td>Ω</td> </tr> <tr> <td>V1 - W1</td> <td>0.0149</td> <td>Ω</td> </tr> <tr> <td>W1 - U1</td> <td>0.0149</td> <td>Ω</td> </tr> </table>			Winding Resistance	38.0	° C	Phase To Phase	Value		U1 - V1	0.0150	Ω	V1 - W1	0.0149	Ω	W1 - U1	0.0149	Ω																															
Winding Resistance	38.0	° C																																														
Phase To Phase	Value																																															
U1 - V1	0.0150	Ω																																														
V1 - W1	0.0149	Ω																																														
W1 - U1	0.0149	Ω																																														
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Temperature Detectors:</td> <td>38.0</td> <td>° C</td> </tr> <tr> <td>Winding RTD 9nos</td> <td>116.8</td> <td>Ω</td> </tr> </table>			Temperature Detectors:	38.0	° C	Winding RTD 9nos	116.8	Ω																																								
Temperature Detectors:	38.0	° C																																														
Winding RTD 9nos	116.8	Ω																																														
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>No Load Test:</td> <td>RPM</td> <td>1200</td> </tr> <tr> <td>Phase</td> <td>Current (60Hz - 444V)</td> <td></td> </tr> <tr> <td>L1</td> <td>138.4</td> <td>Amps</td> </tr> <tr> <td>L2</td> <td>139.9</td> <td>Amps</td> </tr> <tr> <td>L3</td> <td>137.5</td> <td>Amps</td> </tr> </table>					No Load Test:	RPM	1200	Phase	Current (60Hz - 444V)		L1	138.4	Amps	L2	139.9	Amps	L3	137.5	Amps	Scope of work : 1 Received Motor in WWPS Workshop for runtest. 2 Performed Visual inspection. 3 Checked endfloat, radial readings and recorded the reading. 4 Conduct electrical static test and recorded the readings. 5 Run tested and record all the parameters. 6 Test results Good. 7 Clean and ready for dispatch.																												
No Load Test:	RPM	1200																																														
Phase	Current (60Hz - 444V)																																															
L1	138.4	Amps																																														
L2	139.9	Amps																																														
L3	137.5	Amps																																														
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td colspan="5" style="text-align: center;">Vibration Test:</td> </tr> <tr> <td colspan="3">Drive End</td> <td colspan="2">Non Drive End</td> </tr> <tr> <td>Horizontal</td> <td>1.16</td> <td>mm/sec</td> <td>1.12</td> <td>mm/sec</td> </tr> <tr> <td>Vertical</td> <td>0.85</td> <td>mm/sec</td> <td>0.587</td> <td>mm/sec</td> </tr> <tr> <td>Axial</td> <td>2.69</td> <td>mm/sec</td> <td>2.68</td> <td>mm/sec</td> </tr> </table>					Vibration Test:					Drive End			Non Drive End		Horizontal	1.16	mm/sec	1.12	mm/sec	Vertical	0.85	mm/sec	0.587	mm/sec	Axial	2.69	mm/sec	2.68	mm/sec																			
Vibration Test:																																																
Drive End			Non Drive End																																													
Horizontal	1.16	mm/sec	1.12	mm/sec																																												
Vertical	0.85	mm/sec	0.587	mm/sec																																												
Axial	2.69	mm/sec	2.68	mm/sec																																												
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Booked By</td> <td colspan="2">Dismantled By</td> <td colspan="2">Inspected By</td> <td>Remarks</td> </tr> <tr> <td>Sign</td> <td>Dwen</td> <td>Sign</td> <td></td> <td>Sign</td> <td></td> </tr> <tr> <td>Name</td> <td>Dwen</td> <td>Name</td> <td></td> <td>Name</td> <td></td> </tr> <tr> <td>Date</td> <td>22.07.2025</td> <td>Date</td> <td></td> <td>Date</td> <td>27.07.2025</td> </tr> </table>					Booked By	Dismantled By		Inspected By		Remarks	Sign	Dwen	Sign		Sign		Name	Dwen	Name		Name		Date	22.07.2025	Date		Date	27.07.2025																				
Booked By	Dismantled By		Inspected By		Remarks																																											
Sign	Dwen	Sign		Sign																																												
Name	Dwen	Name		Name																																												
Date	22.07.2025	Date		Date	27.07.2025																																											

**EQUIPMENT FOR CALIBRATION & CERTIFICATION**

WWPS No.	DESCRIPTION	CERT. NO	SERIAL NO	CALIB. DATE	DUE DATE
TE-18	FLUKE 376 1000A AC/DC TRUE-RMS CLAMP METER	CRT81491	16441125	27/05/2025	26/05/2026
TE-30	Fluke - 287/eur	2025000528	66550077	13/02/2025	12/02/2026
TE-31	FLUKE 1507 Insulation tester	CRT58731N	50580646WS	07/11/2024	06/11/2025
TE-66	Fluke Infred Thermometer Model 63	CRT53616N	34830005WS	18/07/2025	17/07/2026
TE-91	FLUKE Megger	CRT74996	101110254	15/11/2024	14/11/2025
TE-111	IRD Model 258 Portable Balancer/Vibration Analyser	09-C529036	1212087	20/06/2025	20/06/2026

WORLD WIDE Power Services FZCO



PICTURES ON INSPECTION

RECEIVED MOTOR



HONOR X9c




HONOR X9c




HONOR X9c

NAMEPLATE & OTHER DETAILS



HONOR X9c









HONOR X9c

WORLD WIDE Power Services FZCO



PICTURES ON INSPECTION

RUN TEST



WORLD WIDE Power Services FZCO



PICTURES ON COMPLETION

RUN TEST

