



EthosEnergy

Client name:	VERSO, DULUTH MN
Title:	Unit 1, Minor Inspection
Job Number:	40-J12994
Date:	August 2018

CONTENTS

1. JOB DETAILS
2. MACHINE DETAILS
3. MECHANICAL NARRATIVE
 - a. CONTROL VALVES / NON RETURN VALVES
 - b. BEARINGS
 - c. EHC / OIL LUBE PUMPS AND LUBRICATION SYSTEM
 - d. TURNING GEAR
 - e. FRONT STANDARD
 - f. GENERATOR
 - g. LOAD COUPLING AND ALIGNMENT
4. CONCLUSIONS & RECOMMENDATIONS
5. APPENDIX
 - a. DATA SHEETS
 - b. NDT REPORTS
 - c. GAP 1 REPORT
 - d. DAILY LOG

SECTION 1 – JOB DETAILS

CUSTOMER REPRESENTATIVES: *Bill Scott*
Mechanical Reliability Engineer
William.scott@versoco.com

ETHOSENERGY REPRESENTATIVE: *Dominic Volpe*
Dominic.volpe@ethosenergygroup.com
TFA

JOB #: *40-J12994*

EQUIPMENT TYPE: *Turbodyne/Dresser Rand*
Condensing Turbine
Single Flow

JOB TYPE: *Planned Outage*

JOB START DATE: *July 23, 2018*

JOB COMPLETION DATE: *August 2, 2018*

COMPILED BY: *Dominic Volpe*

APPROVED BY: *Iain MacLean*

SECTION 2 – MACHINE DETAILS

TURBINE INFORMATION

UNIT TYPE	Condensing Turbine
MODEL & RATING	Turbodyne/Dresser Rand
CUSTOMER DESIGNATION	Unit 1
INSPECTION TYPE	Minor Inspection
TURBINE SERIAL NUMBER	37769
SERVICE YEAR	Originally 1987
CONTROL SYSTEM	Woodward 505
LOAD TYPE	Generator
GEARBOX MODEL	Lufkin N2400C
GEARBOX SERIAL NUMBER	4295
STEAM CONDITIONS INLET PSI	820
INLET TEMPERATURE	720 F
TYPE OF OUTAGE	Planned
DATE UNIT OUT OF SERVICE	7/23/2018
DATE UNIT RETURNED TO SERVICE	8/2/2018

GENERATOR INFORMATION

<i>STATOR</i>	
SERIAL NUMBER	186361011
RATING (in KVA)	10659
VOLTS / AMPS	13800/448
COOLING SYSTEM (Conventional, Single pass, Double Pass, Conductor)	Conventional
COOLING TYPE (Air, Hydrogen)	Air
<i>FIELD</i>	
RPM	1800
POLES	4

SECTION 3 – MECHANICAL NARRATIVE



GENERAL SCOPE

On 7/23/18, EthosEnergy mobilized tooling and craft labor to Verso's Duluth Plant for a Planned Steam Turbine Outage on Unit 1. The unit was shut down, cooled and LOTO was applied and turned over for the outage to begin. EthosEnergy Field Services began work on Monday July 23, 2018 working one (1) ten (10) for the entire outage, the unit was mechanically complete on August 2, 2018. The site was demobilized and tooling was shipped out on Wednesday July 11, 2018.

The original scope of work was a steam turbine minor inspection which included bearing inspections on the turbine, generator & gearbox, including disassembly, cleaning, inspection and reassembly of the control valves, removal and replacement of the control valve hydraulic actuator, alignment checks of the turbine to gearbox and gearbox to generator, installation and removal of fine mesh screens in the oil feed lines on the generator, gearbox, front standard, trip throttle valve, turbine bearings and hydraulic operator for flushing oil prior to start up. The turbine was also borescoped and a generator GAP inspection was performed. NDE inspections and borescope were performed by Three Angles Inspection Services, report found in Appendix section. Gap Inspection was performed by Ethos Generator Services, report also found in Appendix section.

The work permits were returned to the station operations department at 12:00 PM on August 1, 2018. Station Operations began clearing tags and preparing the unit to go back into service. On Thursday August 2, 2018, the TTV would not stroke (work was performed by others), the feed and drain lines were removed and an FME plug was found in the supply line, it was missed by the pipefitters. The feed and drain lines were reassembled. Station I & C stroked and verified valve functionally.

The initial unit roll was at 9:36 AM, overspeed testing was performed, unit tripped normally. Second roll was at 9:53 AM, tripped on vibration, Bentley Vibration Probes were adjusted to ensure proper setting and voltage. Third roll was at 10:48 AM, unit reached full speed no load, while attempting to sync unit, it tripped on Generator Reverse Power Relay. Fourth roll was at 11:07 AM, unit reached full speed no load 11:09, Generator breaker closed 11:11 AM successfully.

The unit is located in the Duluth Mill at 100 N. Central Ave, Duluth Mn., it is owned and operated by Verso Corporation.

Final Report

CONTROL VALVES / NON RETURN VALVES



Disposition:

Replaced with New
Component: ____

Replaced with Refurbished
Component: ____

Repaired: ____

No Repair or
Replacement: X

Comments:

The control valves were removed from the valve chest, and partially disassembled, it was decided by the customer not to remove the valve stems from the crossheads, because at a previous outage when removal had been attempted, two of the stems snapped off during disassembly. Limited visual inspection indicated that the bolt that pins the stems were inserted too deep, the threaded end that is inserted into the crosshead is only a 5/8" thread and inspection of a damaged stem from the previous outage showed that it had been drilled between 50 and 60 percent thru. The valve seats and discs were NDE inspected. All parts and bolting were cleaned. The control valves discs were contact blue checked. All six valves were at 100 percent contact at reassembly. Three of the leak off line trumpets were broken off. Replacements were fabricated on site by plant pipefitters and installed. The camshaft roller bearings were cleaned and greased prior to start up.

Final Report

THRUST BEARING / THRUST RUNNER



Disposition:			
Replaced with New Component: ____	Replaced with Refurbished Component: ____	Repaired: ____	No Repair or Replacement: <u>X</u>
Comments:			
<p>The thrust bearing was disassembled, cleaned, inspected, and an NDE was performed on the active and inactive thrust pads, no defects were indicated, please refer to attached NDE Report. The cage, active and inactive plates, and shims were found slightly coated with an oil like varnish. All parts were cleaned with an industrial cleaning fluid. At reassembly all parts were coated with new turbine oil. A thrust bearing float or bump thrust check was performed prior to disassembly, the resulting bump was .013" within spec for this unit and repeatable 3 times. Spec for this unit is .010" to .015". A thrust bearing float or bump was performed at reassembly, the resulting bump was .013" which was within spec and repeated 3 times. Assistance was given to Bentley-Nevada pushing the rotor to the active and inactive sides for setting of the thrust probes for alarms and trips.</p>			

Final Report

T1 BEARING



Disposition:

Replaced with New
Component: ____

Replaced with Refurbished
Component: ____

Repaired: ____

No Repair or
Replacement: X

Comments:

The T-1 Bearing and its respective journal was disassembled, cleaned, inspected, dimensionally checked and reassembled. T-1 bearing is a double tilt pad type bearing. The customer fabricated a mandrel on site to perform bearing clearance and contact checks. The clearance check showed .005" clearance and the contact check on all four pads was eighty percent or greater. NDE was performed on the bearing pads. All checks were acceptable. The T-1 Bearing and T-1 Journal were in good condition. All parts were cleaned with an industrial cleaning fluid. At reassembly all parts were coated with new turbine oil. Please see attached data sheets and NDE report.

Final Report

T2 BEARING



Disposition:

Replaced with New
Component: ____

Replaced with Refurbished
Component: ____

Repaired: ____

No Repair or
Replacement: X

Comments:

The T-2 Bearing and its respective journal was disassembled, cleaned, inspected, dimensionally checked and reassembled. T-2 bearing is a double tilt pad type bearing. The customer fabricated a mandrel on site to perform bearing clearance and contact checks. The clearance check showed .006" clearance and the contact check on all four pads was eighty percent or greater. NDE was performed on the bearing pads. All checks were acceptable. The T-2 Bearing and T-2 Journal were in good condition. All parts were cleaned with an industrial cleaning fluid. At reassembly all parts were coated with new turbine oil. Please see attached data sheets and NDE report.

Final Report

T3 BEARING



Disposition:

Replaced with New
Component: ____

Replaced with Refurbished
Component: ____

Repaired: ____

No Repair or
Replacement: X

Comments:

Generator: Turbine End Bearing

The Turbine End Bearing and its respective journal was disassembled, cleaned, inspected, dimensionally checked and reassembled. At reassembly a twist, tilt and pinch check were performed. An NDE check was performed on the bearing. All checks were acceptable. The Turbine End Bearing and Turbine End Journal were found in good condition. All parts were cleaned with an industrial cleaning fluid. At reassembly all parts were coated with new turbine oil. Please see attached data sheets and NDE Report.

Final Report

T4 BEARING



Disposition:			
Replaced with New Component: ____	Replaced with Refurbished Component: ____	Repaired: ____	No Repair or Replacement: ____X
Comments:			
Generator: Collector End Bearing			
<p>The Collector End Bearing and its respective journal was disassembled, cleaned, inspected, dimensionally checked and reassembled. At reassembly a twist, tilt and pinch check were performed. An NDE check was performed on the bearing. All checks were acceptable. The Collector End Bearing and Collector End Journal were found in good condition. All parts were cleaned with an industrial cleaning fluid. At reassembly all parts were coated with new turbine oil. Please see attached data sheets and NDE Report.</p>			

Final Report

OIL DEFLECTORS AND AIR SEALS



Disposition:

Replaced with New
Component: ____

Replaced with Refurbished
Component: ____

Repaired: ____

No Repair or
Replacement: X

Comments:

The oil deflectors were removed from their respective bearings and standards, they were disassembled, cleaned, inspected, dimensionally checked and reassembled. All of the deflectors were found heavily coated with a heavy oily residue. The oil baffles at both ends of the thrust are slightly worn and should be replaced next outage. The front standard and T-2 turbine deflectors were all oversized, egg shaped and sprung, they are aluminium. The T-2 GE deflector was found installed upside down, the oil drain holes were in the top of the pedestal. The front standard and both T-2 oil deflectors should be replaced next outage. A replacement front standard oil deflector was in stock, when it was dimensionally checked the size was incorrect. The generator TE and CE Oil Deflectors Inboard and Outboard were acceptable when dimensionally checked, some of the teeth were worn and were sharpened. The Generator oil deflectors are bronze or brass, a spare set was found but they were only rough machined as full circles no horizontal joints were cut, bolt holes were cut but no dowel holes. All parts were cleaned with an industrial cleaning fluid. Please see attached data sheets.

Final Report

EHC / OIL LUBE PUMPS AND LUBRICATION SYSTEM



Disposition:

Replaced with New
Component: ____

Replaced with Refurbished
Component: ____

Repaired: ____

No Repair or
Replacement: __X

Comments:

Prior to start up fine mesh screens were installed in the oil feed lines on the generator, gearbox, front standard, trip throttle valve, turbine bearings and hydraulic operator for flushing oil. The oil system was placed in service at 7:00 AM on July 31, 2018 no leaks were found, oil flushed for 4 hours. The oil pumps were shutdown at 11:00 AM, and all screens were inspected. Small particles of dirt were found, the screens were cleaned and reinstalled, the oil system back in service 12:00 PM 7/31/2018. The oil was allowed to circulate until 10 AM on 8/1/2018. The lube oil system was shutdown and the screens inspected. The screens were found clean, the lube oil system was restored to normal operating condition.

Final Report

BULL AND TURNING GEAR ASSEMBLY



Disposition:

Replaced with New
Component: ____

Replaced with Refurbished
Component: ____

Repaired: ____

No Repair or
Replacement: X

Comments:

This unit has a Lufkin Reduction Gear, the upper half cover was unbolted and removed for bearing inspections. The upper half high and low speed bearing were removed. The pinion and bullgear were removed and the lower half bearings were removed. All of the Bearings and their respective journals were disassembled, cleaned, inspected, dimensionally checked and reassembled. At reassembly twist and tilt checks were performed. An NDE check was performed on the bearings. All checks were acceptable. The bullgear and pinion gear journals were found in good condition. All parts were cleaned with an industrial cleaning fluid. The following additional data was also recorded Gear Thrust .041", Gear End Float .061", Gear Backlash .020". At reassembly all parts were coated with new turbine oil. Please see attached data sheets and NDE Report.

Final Report


FRONT STANDARD



Disposition:			
Replaced with New Component: ____	Replaced with Refurbished Component: ____	Repaired: ____	No Repair or Replacement: ____
Comments:			
The T-1 journal bearing and thrust bearing were inspected. Please refer to Bearings and Oil Deflector Sections of Report for detailed information.			

Final Report

COUPLING & ALIGNMENT



Disposition:			
Replaced with New Component: ____	Replaced with Refurbished Component: ____	Repaired: ____	No Repair or Replacement: ____
Comments:			
<p>As left coupling alignment checks were recorded from the turbine to reduction gear and from the reduction gear to generator. No data as left could be located from any previous outages. The face alignment was well within spec per alignment drawings, the rims were just out of spec, a rim correction move would have had impact the face alignment, no corrections were made. The gearbox to generator coupling was greased 13 pounds of grease. The bolting on the turbine to gearbox coupling and the gearbox to generator coupling, were torqued to spec. turbine to gearbox small bolts 46 ft lbs, large bolts 56 ft lbs, gearbox to generator 250 ft lbs. Please see attached data sheets.</p>			

Final Report



GENERATOR

Disposition:			
Replaced with New Component: ____	Replaced with Refurbished Component: ____	Repaired: ____	No Repair or Replacement: ____
Comments:			
A GAP 1 Inspection was performed. Report can be found in Appendix section.			

SECTION 4 - RECOMMENDATIONS

RECOMMENDATIONS

- The bearing mandrels that the station machine shop fabricated for T-1 and T-2 Bearings should be stored and protected for use in future outages.
- The crane should be loaded tested and certified for continued service.
- Lube Oil EBOP Testing should be performed annually.
- The bull and pinion (low speed and high speed) gears should be NDE inspected next outage.
- The gearbox horizontal joint studs should be replaced next outage as they were hour glassed from over torquing and stretching.
- A set of bull and pinion gear bearings should be in stock for future outages.
- The thrust oil baffles on the governor end and the generator end should be replaced next outage.
- The T-1 Front Standard Oil Deflector is worn and should be replaced next outage. One was located in the station, when a dimensional check was performed, it was too small, it was the same size as the T-1 journal, it would have to be finish machined.
- The T-2 Bearing Oil Deflectors governor end and generator end should be replaced next outage.
- A spare set of thrust shims active and inactive should be in stock for next outage.
- A spare set of thrust pads active and inactive should be in stock for next outage.
- Spare generator oil deflectors were located in the station however they were unusable as they were whole rings and did not have any horizontal joint splits. They are not doweled and should be. These deflectors could be finish machined after a dimensional check of the deflector journals.
- A sufficient supply of O-rings should be on hand for use on the control valve hydraulic operator.
- A full parts inventory should be performed to see what is in stock and what would be required for the next outage. This should be performed when starting to plan for the next scheduled outage.
- Prior to a major turbine inspection an inventory of all specialty tools and devices should be accomplished.

Final Report




- There should be a separate field office and a break trailer for the crew, we utilized the control room but it interferes with regular operations and maintenance personnel.
- All the coupling bolts on the High Speed Coupling (Ameridrive Flex Coupling), should be replaced as a full set, they are worn and stretched from torqueing and retorquing.
- The Ameridrive Flex Coupling should be inspected and refurbished by a qualified vendor.
- Preventative Maintenance should continue on the lube oil system, perform sampling and analysis to ensure continued good oil quality.
- A complete set of control valve stems and discs should be ordered prior to the next outage.
- A set of camshaft roller bearings should be ordered prior to next outage.
- A set of consumable hardware should be ordered prior to next outage i.e. Bolts that pin stem to cross head, pins to install discs to stem and any other associated hardware. Please reference valve assembly drawings.

SECTION 5 – APPENDIX

APPENDIX A - DATA SHEETS

	ETHOS ENERGY - PPS	EE3690
	INSPECTION SHEET	
	ALIGNMENT COUPLINGS	

Turbine S/N: <u>37769</u>	Prepared by: <u>J.Townes</u>
Customer: <u>VERSO Duluth</u>	Date: <u>July 31, 2018</u>
EE Job No.: <u>40-J12994</u>	Data Type: <u>Reassembly</u>
Coupling Designation: <u>B</u>	



Record RIM readings in mils.

Record FACE readings in inches.

Position	Top	Left	Bottom	Right
Rim (mils)	0	-13	-26	-10
Face 0°	0.812	0.814	0.813	0.811
Face 90°	0.807	0.810	0.811	0.807
Face 180°	0.806	0.808	0.810	0.808
Face 270°	0.797	0.797	0.798	0.797
Average	0.806	0.807	0.808	0.806
Relative	0	2	2	0

Check	Face	Rim
Top + Bottom =	2	-26
Right + Left =	2	-23
Difference =	0	-3

Sweep Diameter (Inches)
.


Indicator Mounting Location
Gearbox Riding Generator

COMMENTS		
Reassembly Gearbox to Generator Alignment check taken twice very repeatable results.		

	ETHOS ENERGY - PPS	EE3691
	INSPECTION SHEET	
	ALIGNMENT COUPLINGS	

Turbine S/N: <u>37769</u>	Prepared by: <u>J. Townes</u>
Customer: <u>VERSO Duluth</u>	Date: <u>July 31, 2018</u>
EE Job No.: <u>40-J12994</u>	Data Type: <u>Reassembly</u>

Coupling Designation: A



Record RIM readings in mils.

Record FACE readings in inches.

Position	Top	Left	Bottom	Right
Rim (mils)	0	-26	-54	-31
Face 0°	0.543	0.542	0.541	0.543
Face 90°	0.544	0.543	0.543	0.544
Face 180°	0.544	0.543	0.542	0.544
Face 270°	0.546	0.545	0.544	0.545
Average	0.544	0.543	0.543	0.544
Relative	0	-1	-2	0

Check	Face	Rim
Top + Bottom =	-2	-54
Right + Left =	-1	-57
Difference =	0	3

Sweep Diameter (Inches)

Indicator Mounting Location
Gearbox Riding on Turbine

COMMENTS

Reassembly Turbine to Gear Box Alignment check taken twice very repeatable results. THE ALIGNMENT CHECKS WERE RECORDED WITH OIL ON TEMPERATURE 118 DEGREES F VIA BEARING RTD'S.



ETHOS ENERGY - PPS

INSPECTION SHEET

EE4820

JOURNAL BEARINGS


Turbine S/N: 37769
 Customer: VERSO Duluth
 EE Job No.: 40-J12994

Prepared by: J. Townes
 Date: July 26, 2018
 Data Type: Disassembly

Ball Seat Pinch Fits

Bearing Number	Pinch* Mils	Bearing Number	Pinch* Mils

Shim _____
 Leadwire _____



*Pinch equals wire thickness minus shim

Bearing Number	Bearing Type	Forward or Turbine End			AFT or Generator End			Journal Diam.	Vertical Clearance	
		A-Diam	B-Diam	C-Diam	A-Diam	B-Diam	C-Diam		Mils	Mils/In
T-1	DT							4.001		
T-2	DT							5.001		
GearBox										
TE HS	CYL	6.249	6.250	6.250	6.249	6.249	6.249	6.239	10	1.7
TE LS	CYL	8.249	8.249	8.249	8.249	8.249	8.249	8.239	10	1.2
GE HS	CYL	6.249	6.249	6.249	6.249	6.249	6.249	6.239	10	1.6
GE LS	CYL	8.249	8.249	8.250	8.249	8.249	8.249	8.240	10	1.2
Gen TE	Elipt	10.021	10.018	10.012	10.020	10.019	10.013	9.999	13	1.4
Gen CE	Elipt	10.022	10.021	10.014	10.023	10.020	10.013	9.999	15	1.5

COMMENTS:

The turbine bearings T-1 and T-2 were checked to bearing mandrels, revealing .005" bearing clearance on T-1, and .006" clearance on T-2. Contact checks were also performed 80% contact was observed on all pads.



ETHOS ENERGY - PPS

INSPECTION SHEET

EE4820

JOURNAL BEARINGS


Turbine S/N: 37769
 Customer: VERSO Duluth
 EE Job No.: 40-J12994

Prepared by: J. Townes
 Date: July 27, 2018
 Data Type: Reassembly

Ball Seat Pinch Fits

Bearing Number	Pinch* Mils	Bearing Number	Pinch* Mils
T-1	N/A		
T-2	1		
Gen TE	1		
Gen CE	2		

Shim 10
 Leadwire




*Pinch equals wire thickness minus shim

Bearing Number	Bearing Type	Forward or Turbine End			AFT or Generator End			Journal Diam.	Vertical Clearance	
		A-Diam	B-Diam	C-Diam	A-Diam	B-Diam	C-Diam		Mils	Mils/In
T-1	DT							4.001		
T-2	DT							5.001		
GearBox										
TE HS	CYL	6.249	6.250	6.250	6.249	6.249	6.249	6.239	10	1.7
TE LS	CYL	8.249	8.249	8.249	8.249	8.249	8.249	8.239	10	1.2
GE HS	CYL	6.249	6.249	6.249	6.249	6.249	6.249	6.239	10	1.6
GE LS	CYL	8.249	8.249	8.250	8.249	8.249	8.249	8.240	10	1.2
Gen TE	Elip	10.021	10.018	10.012	10.020	10.019	10.013	9.999	13	1.4
Gen CE	Elip	10.022	10.021	10.014	10.023	10.020	10.013	9.999	15	1.5


COMMENTS:

The turbine bearings T-1 and T-2 were checked to bearing mandrels, revealing .005" bearing clearance on T-1, and .006" clearance on T-2. Contact checks were also performed 80% contact was observed on all pads

	ETHOS ENERGY - PPS	EE5140
	INSPECTION SHEET	
	OIL DEFLECTORS & SEALS ID DIMENSIONS	
Applicable to: GT 3002, 5001, 5002, 7001, 7001F, 9001, 9001F, D11, Small Steam		


Turbine S/N: 37769
 Customer: VERSO Duluth
 EE Job No.: 40-J12994

Prepared by: J. Townes
 Date: July 25, 2018
 Data Type: Disassembly




Location	Oil Deflector			Journal Diameter	Average	Clearance		Condition
	A-Dia	B-Dia	C-Dia			Min.	Max.	
Front Std	5.304"	5.307"	5.316"	5.249"	.060"	.055"	.067"	Excessive Clearance
T-2 TE	5.047"	5.077"	5.083"	4.999"	.070"	.048"	.084"	Excessive Clearance
T-2 GE	5.067"	5.068"	5.070"	4.999"	.069"	.068"	.071"	Excessive Clearance
TE OUTBD	11.011"	11.012"	11.015"	10.999"	.014"	.012"	.016"	Okay
TE INBD	11.027"	10.993"	11.034"	10.999"	.019"	-.006"	.035"	Okay
CE INBD	11.024"	10.995"	11.025"	10.999"	.016"	-.004"	.026"	Okay
CE OUTBD	10.992"	11.019"	11.006"	10.999"	.007"	-.007"	.020"	Okay

COMMENTS


	ETHOS ENERGY - PPS	EE5140
	INSPECTION SHEET	
	OIL DEFLECTORS & SEALS ID DIMENSIONS	
Applicable to: GT 3002, 5001, 5002, 7001, 7001F, 9001, 9001F, D11, Small Steam		

Turbine S/N:	37769	Prepared by:	J. Townes
Customer:	VERSO Duluth	Date:	July 27, 2018
EE Job No.:	40-J12994	Data Type:	Reassembly



Location	Oil Deflector			Journal Diameter	Average	Clearance		Condition
	A-Dia	B-Dia	C-Dia			Min.	Max.	
Front Std	5.304"	5.307"	5.316"	5.249"	.060"	.055"	.067"	Reused As Is, Replace
T-2 TE	5.047"	5.077"	5.083"	4.999"	.070"	.048"	.084"	Reused As Is, Replace
T-2 GE	5.067"	5.068"	5.070"	4.999"	.069"	.068"	.071"	Reused As Is, Replace
TE OUTBD	11.011"	11.012"	11.015"	10.999"	.014"	.012"	.016"	Reused As is
TE INBD	11.027"	10.993"	11.034"	10.999"	.019"	-.006"	.035"	Reused As is
CE INBD	11.024"	10.995"	11.025"	10.999"	.016"	-.004"	.026"	Reused As is
CE OUTBD	10.992"	11.019"	11.006"	10.999"	.007"	-.007"	.020"	Reused As is


COMMENTS

	ETHOS ENERGY - PPS		EE5150
	INSPECTION SHEET		
	OIL DEFLECTOR - ALIGNMENT		

Turbine S/N:	37769	Prepared by:	J. Townes
Customer:	VERSO Duluth	Date:	7/29/2018
EE Job No.:	40-J12994	Data Type:	Reassembly

Deflector Location	Position (Mils)						Clearance			Ideal Position		
	A	B	C	D	E	F	Min	Median	Max	Bottom	Sides	Top
Thrust Baffle TE	11	5	10	18	24	22	5 mils	15 mils	24 mils	10 mils	15 mils	19 mils
Thrust Baffle GE	10	12	8	5	12	9	5 mils	10 mils	12 mils	8 mils	8 mils	16 mils
Front Standard	14	12	14	5	2	5	2 mils	9 mils	14 mils	5 mils	10 mils	9 mils
T-2 TE	15	10	5	10	12	15	5 mils	11 mils	15 mils	7 mils	11 mils	15 mils
T-2 GE	34	35	40	3	10	22	3 mils	28 mils	40 mils	15 mils	25 mils	30 mils
Gearbox												
High Speed TE	7	3	5	5	11	7	3 mils	6 mils	11 mils	5 mils	6 mils	9 mils
Low Speed GE	7	3	7	5	6	6	3 mils	6 mils	7 mils	3 mils	6 mils	6 mils
Generator												
TE Outboard	5	8	5	6	6	8	5 mils	6 mils	8 mils	5 mils	6 mils	9 mils
TE Inboard	4	10	3	10	16	5	3 mils	8 mils	16 mils	9 mils	6 mils	17 mils
GE Inboard	4	8	5	2	8	3	2 mils	5 mils	8 mils	5 mils	4 mils	11 mils
GE Outboard	5	7	2	3	6	4	2 mils	5 mils	7 mils	4 mils	4 mils	9 mils

Oil Deflector



COMMENTS

Oil Deflector Clearances AT RESSEMBLY, Turbine Deflectors all have excessive clearance, all were reused at reassembly.

Turbine S/N: 37769
 Customer: VERSO Duluth
 EE Job No.: 40-J12994


Prepared by: J. Townes
 Date: 7/29/2018
 Data Type: Reassembly

TILT

BRG #	Section	Reading in Mils		Reading in Inches		Limits 0.0 To	Actual (Mils)	Tolerance Check
		IT	OT	IV	OV			
TE	Generator	16.0 Mils	15.0 Mils	10.013	10.012	1.0 Mils	0.0 Mils	0.000
CE	Generator	17.0 Mils	16.0 Mils	10.014	10.013	1.0 Mils	0.0 Mils	0.000

TWIST

BRG #	Section	Readings in Mils				Limits	Actual	Tolerance Check
		IR	OR	IL	OL			
TE	Generator	12.0 Mils	12.0 Mils	13.0 Mils	13.0 Mils	± 3.0	0.0 Mils	PASS
CE	Generator	15.0 Mils	15.0 Mils	15.0 Mils	15.0 Mils		0.0 Mils	




* On most generator bearings, the end leakage groove is on the outboard end

* On hood bearings, the outboard end is set low to compensate for vacuum deflection

COMMENTS

As Reassembly


	ETHOENERGY PPS	EE3530
	INSPECTION SHEET	
	ROTOR JOURNAL CONDITION	

Turbine S/N:	37769	Prepared by:	John Townes
Customer:	Verso Duluth	Date:	July 27, 2018
EE Job No.:	40-J12994	Data Type:	Reassembly

Journal Number GEN CE

1. Record diameters as indicated next to diagram.
2. Mark on sketch to show grooving, discoloration, carbon inclusions, or irregularities in the journal surface.

TE
End



Record Diameters
9.9990
9.9990


Record Diameters
9.9990
9.9990

GE
End

JOURNAL SIZES			
	0°	90°	All
Maximum		9.9990	
Minimum	9.9990	9.9990	9.9990
Difference	-9.9990	0.0000	-9.9990
Average	9.9990	9.9990	9.9990

OUT OF ROUNDNESS		
Diameters		Out of Round
0°	90°	
9.999	9.999	0.000
9.999	9.999	0.000

COMMENTS The Generator Collector End Rotor Journal is in good condition, the journal was cleaned and strap lapped at reassembly.
--


	ETHOENERGY PPS	EE3530
	INSPECTION SHEET	
	ROTOR JOURNAL CONDITION	

Turbine S/N:	37769	Prepared by:	John Townes
Customer:	Verso Duluth	Date:	July 27, 2018
EE Job No.:	40-J12994	Data Type:	Reassembly

Journal Number GEN TE

1. Record diameters as indicated next to diagram.
2. Mark on sketch to show grooving, discoloration, carbon inclusions, or irregularities in the journal surface.

GE
End



Record Diameters
 9.9990
 9.9990


Record Diameters
 9.9990
 9.9990

TE
End

JOURNAL SIZES			
	0°	90°	All
Maximum		9.9990	
Minimum	9.9990	9.9990	9.9990
Difference	-9.9990	0.0000	-9.9990
Average	9.9990	9.9990	9.9990

OUT OF ROUNDNESS		
Diameters		Out of Round
0°	90°	
9.999	9.999	0.000
9.999	9.999	0.000

COMMENTS
The Generator Turbine End Rotor Journal is in good condition, the journal was cleaned and strap lapped at reassembly.


	ETHOENERGY PPS	EE3530
	INSPECTION SHEET	
	ROTOR JOURNAL CONDITION	

Turbine S/N:	37769	Prepared by:	John Townes
Customer:	Verso Duluth	Date:	July 27, 2018
EE Job No.:	40-J12994	Data Type:	Reassembly

Journal Number HP 1

1. Record diameters as indicated next to diagram.
2. Mark on sketch to show grooving, discoloration, carbon inclusions, or irregularities in the journal surface.

GE



Record Diameters

4.0010

4.0010

Record Diameters

4.0010


4.0010

TE

JOURNAL SIZES			
	0°	90°	All
Maximum		4.0010	
Minimum	4.0010	4.0010	4.0010
Difference	-4.0010	0.0000	-4.0010
Average	4.0010	4.0010	4.0010

OUT OF ROUNDNESS		
Diameters		Out of Round
0°	90°	
4.001	4.001	0.000
4.001	4.001	0.000

COMMENTS HP-1 Rotor Journal is in good condition, the journal was cleaned and strap lapped at reassembly.


	ETHOENERGY PPS	EE3530
	INSPECTION SHEET	
	ROTOR JOURNAL CONDITION	

Turbine S/N:	37769	Prepared by:	John Townes
Customer:	Verso Duluth	Date:	July 27, 2018
EE Job No.:	40-J12994	Data Type:	Reassembly

Journal Number LP 2

1. Record diameters as indicated next to diagram.
2. Mark on sketch to show grooving, discoloration, carbon inclusions, or irregularities in the journal surface.

TE
End



Record Diameters

5.0010

5.0010

Record Diameters

5.0010

5.0010

GE
End

JOURNAL SIZES			
	0°	90°	All
Maximum		5.0010	
Minimum	5.0010	5.0010	5.0010
Difference	-5.0010	0.0000	-5.0010
Average	5.0010	5.0010	5.0010

OUT OF ROUNDNESS		
Diameters		Out of Round
0°	90°	
5.001	5.001	0.000
5.001	5.001	0.000

COMMENTS

LP-2 Rotor Journal is in good condition, the journal was cleaned and strap lapped at reassembly.

APPENDIX B – NDT REPORTS



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5321

Site: Verso Duluth, 100 N. Central Ave, Duluth, MN

Date: 26-Jul-18 Page 1 of 16

EthosEnergy Field Services, LLC

**3444 E. Pasadena Frwy
Pasadena, TX 77503**

VERSO Duluth
100 N. Central Ave

Duluth, MN 55807
Attention: Dominic Volpe

3ANGLES Job Number: CF-5321
Purchase Order Number: 40-PO15231
Nondestructive Testing Report
8MW Dresser-Rand Steam Turbine

Mr. Dominic Volpe

At the request of EthosEnergy Field Services, LLC, 3angles, Inc. has conducted nondestructive examinations and inspections in accordance with qualified procedures and industry standards. This document presents the findings of the tests and inspections and it provides supporting information regarding how testing was conducted for each respective part or component item defined within the scope of work. NDT was performed between 07/25/18 and 07/26/18.

Findings reported in the enclosed document are provided for informational purposes only. Any determinations, actions, recommendations or dispositions should be made by engineering representation or consultants deemed qualified to use the data and test results provided for such purposes.

We at 3angles extend our appreciation for being given the opportunity to support the outage requirements and to perform the work as defined and reported within the enclosed submittal. If you have any questions in regards to this document or if you wish to discuss any aspect of this job or future jobs, please do not hesitate to contact our offices.

Sincerely,

Stewart Wardlaw

Level II NDT Examiner

3angles, Inc.
(518) 640-3000



Job Number-File Reference: CF-5321

Date: 7/26/2018

VERSO

VERSO Duluth

Duluth, MN 55807

3ANGLES JOB NUMBER CF-5321

NDT REPORT OF 8MW Dresser-Rand Steam Turbine
DATES OF EXAMINATIONS: 07/25/18 - 07/26/18

Job Number-File Reference: CF-5321

Date: 7/26/2018



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5321

Site: Verso Duluth, 100 N. Central Ave, Duluth, MN :

Date: 26-Jul-18 Page 3 of 16

REPORT TABLE OF CONTENTS

1	Control Valves	4
2	Steam Turbine Bearings	5
3	Generator Rotor Bearings	7
4	Gear Bearings	9
5	Steam Turbine Borescope	11
6	Linearity Records	15

Job Number-File Reference: CF-5321

Date: 7/26/2018

LIQUID PENETRANT INSPECTION

CUSTOMER: EthosEnergy Field Services, LLC

PO #: 40-PO15231

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-3000, Rev. 8.1

ACCEPTANCE STD: Report all indications

MATERIAL DESCRIPTION: Dresser-Rand Steam Turbine Control Valves

MATERIALS / EQUIPMENT

CLEANER/REMOVER MFG / BATCH: Magnaflux SKC-S / 18C20K

PENETRANT MFG / BATCH: Magnaflux SKL-SP2 / 18C02K

DEVELOPER MFG / BATCH: Magnaflux SKD-S2 / 18B06K

OTHER MATERIALS: n/a

BLACKLIGHT METER: n/a

BLACKLIGHT: n/a READING: n/a μ W/cm²

BLACKLIGHT: n/a READING: n/a μ W/cm²

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1915223/4 Cal Due: 01/05/19

WHITELIGHT: Flashlight: Energizer READING: 258 fc.

WHITELIGHT: n/a READING: fc.

PROCESS: ☒ Color Contrast ☐ Fluorescent ☒ Solvent Removable ☐ Water Washable

INSPECTION RESULTS

Liquid Penetrant Inspection of Control Valve yielded the following results:

Valve Discs (6) : No reportable indications.

Valve Seats (6) : No reportable indications.

Valve Seat Seal Welds (6) : No reportable indications.

NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a

n/a

n/a

LIQUID PENETRANT INSPECTION

CUSTOMER: EthosEnergy Field Services, LLC

PO #: 40-PO15231

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-3002, Rev. 3

ACCEPTANCE STD: Report all indications

MATERIAL DESCRIPTION: Dresser-Rand Steam Turbine Bearings

MATERIALS / EQUIPMENT

CLEANER/REMOVER MFG / BATCH: Magnaflux SKC-S / 18C20K

PENETRANT MFG / BATCH: Magnaflux SKL-SP2 / 18C02K

DEVELOPER MFG / BATCH: Magnaflux SKD-S2 / 18B06K

OTHER MATERIALS: n/a

BLACKLIGHT METER: n/a

BLACKLIGHT: n/a READING: n/a μ W/cm²

BLACKLIGHT: n/a READING: n/a μ W/cm²

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1915223/4 Cal Due: 01/05/19

WHITELIGHT: Flashlight: Energizer READING: 258 fc.

WHITELIGHT: n/a READING: fc.

PROCESS: ☒ Color Contrast ☐ Fluorescent ☒ Solvent Removable ☐ Water Washable

INSPECTION RESULTS

Liquid Penetrant Inspection of Steam Turbine Bearings yielded the following results:

T1 - Upper - No reportable indications.

T1 - Lower - No reportable indications.

T2 - Upper - No reportable indications.

T2 - Lower - No reportable indications.

NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a

n/a

n/a

ULTRASONIC INSPECTION

CUSTOMER:		EthosEnergy Field Services, LLC	
PO #:	40-PO15231	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	QCI-1004, Rev. 1.1	ACCEPTANCE STD:	Report all indications
MATERIAL DESCRIPTION:		Dresser-Rand Steam Turbine Bearings	
MATERIALS / EQUIPMENT			
UT SCOPE:		COUPLANT	
MFG:	USM GO S/N: 9080158 CAL DUE: 09/08/18	SAE 30	
TRANSDUCER: LONGITUDNAL			
MFG:	GEIT Benchmark .750"x.750" Bearing Frequency: 2.25MHz. S/N: 00XKBB	DELAY:	25.42
TRANSDUCER: SHEAR		WEDGE:	
MFG:	n/a	DELAY:	
CAL BLOCK:		LINEARITY PERFORMED:	
Bearing: E-UT-261		OK	

INSPECTION RESULTS

Ultrasonic Inspection of Steam Turbine Bearings yielded the following results:

T1 - Upper - No reportable indications.

T1 - Lower - No reportable indications.

T2 - Upper - No reportable indications.

T2 - Lower - No reportable indications.

NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I n/a

n/a n/a

LIQUID PENETRANT INSPECTION

CUSTOMER: EthosEnergy Field Services, LLC

PO #: 40-PO15231

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-3002, Rev. 3

ACCEPTANCE STD: Report all indications

MATERIAL DESCRIPTION: Dresser-Rand Generator Rotor Bearings

MATERIALS / EQUIPMENT

CLEANER/REMOVER MFG / BATCH: Magnaflux SKC-S / 18C20K

PENETRANT MFG / BATCH: Magnaflux SKL-SP2 / 18C02K

DEVELOPER MFG / BATCH: Magnaflux SKD-S2 / 18B06K

OTHER MATERIALS: n/a

BLACKLIGHT METER: n/a

BLACKLIGHT: n/a READING: n/a $\mu\text{W}/\text{cm}^2$

BLACKLIGHT: n/a READING: n/a $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1915223/4 Cal Due: 01/05/19

WHITELIGHT: Flashlight: Energizer READING: 258 fc.

WHITELIGHT: n/a READING: fc.

PROCESS: ☒ Color Contrast ☐ Fluorescent ☒ Solvent Removable ☐ Water Washable

INSPECTION RESULTS


Liquid Penetrant Inspection of Generator Rotor Bearings yielded the following results:

Turbine End - Upper - No reportable indications.


Turbine End - Lower - No reportable indications.

Generator End - Upper - No reportable indications.

Generator End - Lower - 2.25" (5%) babbit edge disbond.



Generator End - Lower - 2.25" (5%) babbit edge disbond.



NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a

n/a

n/a

ULTRASONIC INSPECTION

CUSTOMER:		EthosEnergy Field Services, LLC	
PO #:	40-PO15231	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	QCI-1004, Rev. 1.1	ACCEPTANCE STD:	Report all indications
MATERIAL DESCRIPTION:		Dresser-Rand Generator Rotor Bearings	
MATERIALS / EQUIPMENT			
UT SCOPE:		COUPLANT	
MFG:	USM GO S/N: 9080158 CAL DUE: 09/08/18	SAE 30	
TRANSDUCER: LONGITUDNAL			
MFG:	GEIT Benchmark .750"x.750" Bearing Frequency: 2.25MHz. S/N: 00XKBB	DELAY:	25.42
TRANSDUCER: SHEAR		WEDGE:	
MFG:	n/a	DELAY:	
CAL BLOCK:		LINEARITY PERFORMED:	
Bearing: E-UT-261		OK	

INSPECTION RESULTS

Ultrasonic Inspection of Generator Rotor Bearings yielded the following results:

Turbine End - Upper - No reportable indications.

Turbine End - Lower - No reportable indications.

Generator End - Upper - No reportable indications.

Generator End - Lower - No reportable indications.

NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I n/a

n/a n/a

LIQUID PENETRANT INSPECTION

CUSTOMER: EthosEnergy Field Services, LLC

PO #: 40-PO15231

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-3002, Rev. 3

ACCEPTANCE STD: Report all indications

MATERIAL DESCRIPTION: Dresser-Rand Gear Bearings

MATERIALS / EQUIPMENT

CLEANER/REMOVER MFG / BATCH: Magnaflux SKC-S / 18C20K

PENETRANT MFG / BATCH: Magnaflux SKL-SP2 / 18C02K

DEVELOPER MFG / BATCH: Magnaflux SKD-S2 / 18B06K

OTHER MATERIALS: n/a

BLACKLIGHT METER: n/a

BLACKLIGHT: n/a READING: n/a $\mu\text{W}/\text{cm}^2$

BLACKLIGHT: n/a READING: n/a $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1915223/4 Cal Due: 01/05/19

WHITELIGHT: Flashlight: Energizer READING: 258 fc.

WHITELIGHT: n/a READING: fc.

PROCESS: ☒ Color Contrast ☐ Fluorescent ☒ Solvent Removable ☐ Water Washable

INSPECTION RESULTS

Liquid Penetrant Inspection of Gear Bearings yielded the following results:

High Speed Turbine End - Upper - No reportable indications.

High Speed Turbine End - Lower - No reportable indications.

Low Speed Turbine End - Upper - No reportable indications.

Low Speed Turbine End - Lower - No reportable indications.

High Speed Generator End - Upper - No reportable indications.

High Speed Generator End - Lower - No reportable indications.

Low Speed Generator End - Upper - No reportable indications.

Low Speed Generator End - Lower - No reportable indications.

NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a

n/a

n/a

ULTRASONIC INSPECTION

CUSTOMER:		EthosEnergy Field Services, LLC	
PO #:	40-PO15231	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	QCI-1004, Rev. 1.1	ACCEPTANCE STD:	Report all indications
MATERIAL DESCRIPTION:		Dresser-Rand Gear Bearings	
MATERIALS / EQUIPMENT			
UT SCOPE:		COUPLANT	
MFG:	USM GO S/N: 9080158 CAL DUE: 09/08/18	SAE 30	
TRANSDUCER: LONGITUDNAL			
MFG:	GEIT Benchmark .750"x.750" Bearing Frequency: 2.25MHz. S/N: 00XKBB	DELAY:	25.42
TRANSDUCER: SHEAR		WEDGE:	
MFG:	n/a	DELAY:	
CAL BLOCK:		LINEARITY PERFORMED:	
Bearing: E-UT-261		OK	

INSPECTION RESULTS

Ultrasonic Inspection of Gear Bearings yielded the following results:

High Speed Turbine End - Upper - No reportable indications.

High Speed Turbine End - Lower - No reportable indications.

Low Speed Turbine End - Upper - No reportable indications.

Low Speed Turbine End - Lower - No reportable indications.

High Speed Generator End - Upper - No reportable indications.

High Speed Generator End - Lower - No reportable indications.

Low Speed Generator End - Upper - No reportable indications.

Low Speed Generator End - Lower - No reportable indications.

NDT Technician:	Stewart Wardlaw - MT/PT/VT II UT I	n/a
	n/a	n/a

VISUAL INSPECTION REPORT

CUSTOMER: EthosEnergy Field Services, LLC

PO #: 40-PO15231

SURFACE CONDITION: In Service

PROCEDURE/SPEC: KT-NDE-4005, Rev. 1

ACCEPTANCE STD: Report all indications

MATERIAL DESCRIPTION: Dresser-Rand Steam Turbine

INSPECTION RESULTS

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1915223/4 Cal Due: 01/05/19

WHITELIGHT: Borescope: Mentor Visual IQ READING: 325 fc.

WHITELIGHT: n/a READING: n/a fc.

Remote Visual Inspection of Dresser-Rand Steam Turbine using Video Borescope through upper portals and Control valves #4 &5 yielded the following results:

Left Side Portal - Pitting and deposits on turbine blading.

Right Side Portal - Pitting and deposits on turbine blading.

Control Valve #5 - Yellow deposits on lower valve chest.

Control Valve #4 - Debris in lower valve chest.

Photos of findings on next pages.

NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a

n/a

n/a


CUSTOMER: EthosEnergy Field Services, LLC

PO #: 40-PO15231

SURFACE CONDITION: In Service

MATERIAL DESCRIPTION:

Dresser-Rand Steam Turbine



NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a

n/a

n/a


CUSTOMER: EthosEnergy Field Services, LLC

PO #: 40-PO15231

SURFACE CONDITION: In Service

MATERIAL DESCRIPTION:

Dresser-Rand Steam Turbine



NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a

n/a

n/a

CUSTOMER: EthosEnergy Field Services, LLC

PO #: 40-PO15231

SURFACE CONDITION: In Service

MATERIAL DESCRIPTION:

Dresser-Rand Steam Turbine



NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a

n/a

n/a

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG:	USM GO	S/N: 9080158	CAL DUE: 09/08/18
TRANSDUCER:			
MFG:	GEIT Gamma	.500" Round	Frequency: 5MHz. S/N: 14A0010A
CALIBRATION STANDARD:			
IIW: E-UT-491			

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40	32-48%
80%	-12db	20	16-24%
40%	+6db	80	64-96%
20%	+12db	81	64-96%

Procedure No.: KT-NDE-1018, Rev 2.1

Date Linearity Was Performed: 7/25/2018

Acceptable:

☒

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50
2	90%	50-40%	46
3	80%	N/A	40%
4	70%	40-30%	35
5	60%	35-25%	29
6	50%	30-20%	25
7	40%	25-15%	20
8	30%	20-10%	15
9	20%	15-5%	10

SCREEN WIDTH LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING
1	0%	-02-02%	0
2	20%	N/A	20%
3	40%	38-42%	40%
4	60%	58-62%	60
5	80%	N/A	80%
6	100%	98-102%	100

Comments:

Acceptable

NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a

n/a

n/a

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: USM GO S/N: 9080158 CAL DUE: 09/08/18

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: E-UT-491

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40	32-48%
80%	-12db	21	16-24%
40%	+6db	79	64-96%
20%	+12db	80	64-96%

Procedure No.: KT-NDE-1018, Rev 2.1

Date Linearity Was Performed: 7/26/2018

Acceptable:

X

Rejectable:

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50
2	90%	50-40%	45
3	80%	N/A	40%
4	70%	40-30%	36
5	60%	35-25%	30
6	50%	30-20%	25
7	40%	25-15%	21
8	30%	20-10%	15
9	20%	15-5%	11

SCREEN WIDTH LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING
1	0%	-02-02%	0
2	20%	N/A	20%
3	40%	38-42%	40%
4	60%	58-62%	60
5	80%	N/A	80%
6	100%	98-102%	100

Comments:

Acceptable

NDT Technician: Stewart Wardlaw - MT/PT/VT II UT I

n/a


n/a

n/a

APPENDIX C – GAP 1 REPORT



Verso Paper Holdings
Duluth Paper Mill Unit 1



EM, 10,659kVA, 13,800V, 1800RPM

GAP 1

Final Report 08/13/18

PO: 184345

SO: 44523

Generator / Motor Shop
1113 Camina Entrada
Farmington, NM 87401
Phone (505) 327-6363
Fax (505) 327-7515

Table of Contents

	Page
Table of Contents	i
General Information	1
Work Performed	1
Conclusions/Recommendations	2
Stator As Found Visual Inspection	
Stator Slots/Core	3
Stator End Winding and Casing	4
Stator As Found Testing	
RTD Readings and Insulation Resistance	5
DC Winding Resistance	5
Insulation Resistance	5
Polarization Index	6
Step Test	6
Rotor As Found Visual Inspection	7
Rotor As Found Testing	
DC Winding Resistance	8
Insulation Resistance	8
Polarization Index	8
Exciter As Found Visual Inspection	9
Exciter As Found Testing	
Exciter Rotor IR	10
Exciter Stator IR	10
Exciter PMG IR	10
Photo Log	11

General Information

A. Introduction

This is the final GAP 1 Inspection and Testing Report
for a EM, 10,659kVA, 13,800V, 1800RPM generator.

Customer:	<u>Verso Paper Holdings</u>	PO Number:	<u>184345</u>	Prepared By:	<u>Marcos Moreno</u>
Plant:	<u>Duluth Paper Mill</u>	SO Number:	<u>44523</u>	Approved By:	<u>Anthony DiGiacomo</u>
Unit Number:	<u>1</u>	Serial Number:	<u>186361011</u>	Date:	<u>8/13/2018</u>
OEM:	<u>EM</u>				

B. Job Dates 07/24/18 through 07/26/18

C. Customer Personnel

Name	Email Address
<u>Gary Winters</u>	<u>Gary.winters@ethosenergygroup.com</u>

D. EthosEnergy Personnel

Name	Email Address
<u>Greg Martin - General Manager</u>	<u>gregory.martin@ethosenergygroup.com</u>
<u>Tony DiGiacomo - Field Service Manager</u>	<u>anthony.digiacom@ethosenergygroup.com</u>
<u>Mandie Sutherlin - Field Service Administrator</u>	<u>amanda.sutherlin@ethosenergygroup.com</u>
<u>Marcos Moreno- Field Service GS</u>	<u>marcos.moreno@ethosenergygroup.com</u>

E. Generator Information

Stator Rating:	<u>10,659kVA</u>	PF:	<u>0.85</u>	RPM:	<u>1,800</u>	Rotor Volts:	<u>30</u>
Stator Voltage:	<u>13,800V</u>			Hz:	<u>30</u>	Rotor Amps:	<u>6</u>
Stator Amps:	<u>446</u>					Rotor Poles:	<u>2</u>

F. Visual Inspections

1. Stator Winding
2. Rotor
3. Exciter

G. Tasks Performed

Incoming

1. Performed As found stator testing.
2. Performed As found rotor testing.
3. Performed As found exciter testing.

Conclusions/Recommendations

Stator

RTDs resistance is acceptable.

Stator winding resistance is high (contamination) but acceptable and consistent among all phases. Compare with previous results to look for trends.

Stator winding IR is acceptable.

PI test are acceptable

Step Voltage Test is acceptable

Rotor

The rotor IR, pole drop, winding resistance, is acceptable

Based on the limited testing, the unit temporarily meets operational expectations from an electrical standpoint. It is recommended that a thorough stator cleaning be performed during the next available outage schedule, and retest both stator and rotor for improvements. It is recommended to monitor the units condition in the future to look for trends



By:	Marcos
-----	--------

X					
---	--	--	--	--	--

Wedge Condition:

3

As Found Stator End-Winding and Casing

Date: 7/25/18
By: Marcos

N/A ★ ★ ★ ★ ★
★ ★ ★ ★ ★
★ ★ ★ ★ ★
★ ★ ★ ★ ★

			X			
--	--	--	---	--	--	--

X						
---	--	--	--	--	--	--

	X					
--	---	--	--	--	--	--

	X					
--	---	--	--	--	--	--

	X					
--	---	--	--	--	--	--

	X					
--	---	--	--	--	--	--

X						
---	--	--	--	--	--	--

X						
---	--	--	--	--	--	--

X						
---	--	--	--	--	--	--

	X					
--	---	--	--	--	--	--

X						
---	--	--	--	--	--	--

Cleanliness: _____

Clear of Foreign Objects on Core/Vents: _____

Clear of Foreign Objects in Casing: _____

Corona Condition on End-Windings: _____

Condition of End-Windings: _____

Condition Circuit Rings: _____

Condition of Bushings: _____

Condition of Supports: _____

Condition of Coil/Bushing/Ring: _____

Condition of Insulation: _____

Coolers in Acceptable Condition: _____

Stator As Found Testing

RTD Readings and IR

Date: 7/25/18

By: Marcos

Ambient Temperature: 80.0°F

Humidity: 50.0%

RTD	RTD Resistance				Temperature		500 V Megger	
	AB	AC	BC	(AB+AC)/2-BC	°F	°C	Value	Units
1	114.1	114.9	0.7	113.8	96.5	35.8	9.5	GΩ
2	114.7	114.7	0.7	114	97.5	36.4	9.5	GΩ
3	114.6	114.6	0.6	114	97.5	36.4	9.5	GΩ
4	114.8	114.8	0.6	114.2	98.4	36.9	9.5	GΩ
5	115.1	115.1	0.8	114.3	98.9	37.1	9.5	GΩ
6	115.1	115.1	0.7	114.4	99.3	37.4	9.5	GΩ
7	115.2	115.2	0.8	114.4	99.3	37.4	9.5	GΩ
8	114.9	114.9	0.8	114.1	97.9	36.6	9.5	GΩ
9	115.1	115.1	0.7	114.4	99.3	37.4	9.5	GΩ
10	114.6	114.6	0.7	113.9	97.0	36.1	9.5	GΩ
11	114.7	114.7	0.6	114.1	97.9	36.6	9.5	GΩ
12	115.1	115.1	0.6	114.5	99.8	37.7	9.5	GΩ

DC Winding Resistance

Date: 7/25/18

By: Marcos

Ambient Temperature: 94.0°F

Core Temperature: 98.0°F

Humidity: 50.0%

Phase	Resistance	Units
A	55.02	mΩ
B	55.01	mΩ
C	55.04	mΩ

5,000V Insulation Resistance

Date: 7/25/18

By: Marcos

Ambient Temperature: 94.0°F

Humidity: 50.0%

Phase	Resistance	Units
A	10.8	GΩ
B	10.2	GΩ
C	10.1	GΩ

Stator As Found Testing

10,000V Polarization Index


Date: 7/25/18
By: Marcos

Minutes	T1/T4 (A Phase)		T2/T5 (B Phase)		T3/T6 (C Phase)	
	μ A	M Ω	μ A	M Ω	μ A	M Ω
1.0	0.9	11111.1	0.8	12500.0	0.9	11111.1
2.0	0.7	14285.7	0.6	16666.7	0.8	13157.9
3.0	0.6	18181.8	0.5	20000.0	0.6	16129.0
4.0	0.5	20833.3	0.5	20833.3	0.5	19230.8
5.0	0.4	25000.0	0.4	25000.0	0.4	23809.5
6.0	0.4	26315.8	0.3	29411.8	0.4	27777.8
7.0	0.3	33333.3	0.3	33333.3	0.3	31250.0
8.0	0.3	35714.3	0.3	35714.3	0.3	35714.3
9.0	0.2	41666.7	0.3	38461.5	0.3	35714.3
10.0	0.2	50000.0	0.2	50000.0	0.2	45454.5
PI	4.5		4.0		4.1	

	Temp. (°F)	Humidity
A Phase:	93.0°F	42.0%
B Phase:	94.0°F	40.0%
C Phase:	94.0°F	40.0%

Step Test

T1/T4 (A Phase)			T2/T5 (B Phase)			T3/T6 (C Phase)		
Time	kV	μ A	Time	kV	μ A	Time	kV	μ A
#DIV/O!	10	0.20	#DIV/O!	10	0.20	10:00	10	0.22
#DIV/O!	12	0.38	#DIV/O!	12	0.36	13:14	12	0.34
#DIV/O!	14	0.44	#DIV/O!	14	0.48	15:56	14	0.42
#DIV/O!	16	0.54	#DIV/O!	16	0.52	18:17	16	0.56



As Found Rotor

Date: 7/25/18
By: Marcos

N/A                                                            

☐ ☐ ☒ ☐ ☐ ☐ ☐

Cleanliness of Rotor: Dust and minimal greasing

☒ ☐ ☐ ☐ ☐ ☐ ☐

Cleanliness Under Retaining Rings: _____

☐ ☐ ☒ ☐ ☐ ☐ ☐

Rotor Body Condition: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Rotor Wedge Condition: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Journal Condition: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Seal Area Condition: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Retaining Ring Condition: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

End Winding Condition: _____

☐ ☐ ☒ ☐ ☐ ☐ ☐

Turn Insulation Condition: Dusting

☐ ☒ ☐ ☐ ☐ ☐ ☐

Pole/Lead/Coil Connections Condition: _____

☐ ☐ ☒ ☐ ☐ ☐ ☐

Blocking Placement: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

End Wedge Placement: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Balance Weights & Plugs Secured/Staked: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Locking Keys Secured/Staked: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Rotor Bore Plugs Secured/Staked: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

(Axial) Lead Wedges Secured/Staked: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Radial Leads Secured/Staked: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Slot Radial Ventilation Not Offset/Blocked: _____

☒ ☐ ☐ ☐ ☐ ☐ ☐

Slot Axial Ventilation Not Offset/Blocked: _____

Rotor As Found Testing

DC Winding Resistance

Resistance	Units
50.1	mΩ

Date:	7/25/18
By:	Marcos
Ambient Temperature:	85.0°F
Winding Temperature:	98.7°F
Humidity:	50.0%

250V Insulation Resistance

Resistance	Units
6.12	GΩ

Date:	7/25/18
By:	Marcos
Ambient Temperature:	94.0°F
Humidity:	50.0%

250V Polarization Index

Minutes	Resistance	Units
1	33.5	GΩ
2	52.4	GΩ
3	66.7	GΩ
4	80.5	GΩ
5	90.2	GΩ
6	97.4	GΩ
7	104	GΩ
8	110	GΩ
9	120	GΩ
10	132	GΩ
PI	3.94	

Date:	7/25/18
By:	Marcos
Ambient Temperature:	94.0°F
Humidity:	50.0%

As Found Exciter

N/A
 ★ ★ ★ ★ ★
 ★ ★ ★ ★ ★
 ★ ★ ★ ★ ★

Brushless Exciter

Date: 7/25/18
 By: Marcos

		x				
--	--	---	--	--	--	--

Cleanliness: Dusting no greasing could be cleaned at next outage

x						
---	--	--	--	--	--	--

Fuse/Diode Condition: _____

x		x				
---	--	---	--	--	--	--

Diode Wheel Insulation Condition: _____

		x				
--	--	---	--	--	--	--

Exciter Rotor Condition: Dust can be cleaned until next outage

		x				
--	--	---	--	--	--	--

Exciter Stator Condition: Dust can be cleaned nextb scheule outage

x						
---	--	--	--	--	--	--

PMG Stator Condition: _____

		x				
--	--	---	--	--	--	--

PMG Rotor Condition: Dust can be cleaned next outage

x						
---	--	--	--	--	--	--

Exciter Journal Condition: _____

x						
---	--	--	--	--	--	--

Exciter Seal Area Condition: _____

x						
---	--	--	--	--	--	--

Slip Ring Condition: _____

Exciter As Found Testing

Exciter Rotor 250V IR

Resistance	Units
6.12	GΩ

Date:	7/25/18
By:	Marcos
Ambient Temperature:	94.0°F
Humidity:	50.0%

Exciter Stator 250V IR

Resistance	Units
6.12	GΩ

Date:	7/25/18
By:	Marcos
Ambient Temperature:	94.0°F
Humidity:	50.0%

PMG Stator 250V IR


Resistance	Units
6.1	GΩ

Date:	7/25/18
By:	Marcos
Ambient Temperature:	94.0°F
Humidity:	50.0%

Photo Log



Stator RTD's disconnected, labeled and tested.



Turbine end rotor and end windings



PMG contamination



Exciter end rotor and end windings.




Rotor lead secured



Rotor connection lead hardware secured


Photo Log



Diode components



End windings contamination



End windings contamination

APPENDIX D – DAILY LOGS



Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks

Station: VERSO DULUTH

Steam Turbine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 7/23/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 7/23/2018
Report Author: Dominic Volpe	Report #: 1

Date	Project Summary Log
7/23/2018	<p>Prior to Arrival Completed Reuired Safety Training</p> <p>Unloaded Staged Personnel Tooling</p> <p>Walked & Signed On To LOTO</p> <p>T-2 LP Bearing, Unbolted UH Pedestal Cover, Removed</p> <p>Removed UH T-2 Bearing, Removed UH/LH Oil Deflectors</p> <p>I & C Disconnected T-2 TC</p> <p>Unbolted UH Gearbox Cover, Removed Cover</p> <p>Control Valves Removed Camshaft, Removed Levers and Springs</p> <p>Started Removal of Stems and Discs from Valve Chest</p> <p>Started Unbolting Gear Box to Generator Coupling</p>

2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed

4. Project Personnel

Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			

6. Photograph Log



T-2 LP Bearing



T-2 TC in Bottom of Standard



Control Valves Prior to Disassembly



Control Valves Prior to Disassembly



Camshaft and Levers







UH Gearbox Cover Removed



Disc's in Valve Chest



Stem and Disc Removed





EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Tubine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 7/24/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 7/24/2018
Report Author: Dominic Volpe	Report #: 2

Date	Project Summary Log
7/24/2018	<p>Signed On To LOTO, JSA Completed</p> <p>Completed Removal of Control Valves from Steam Chest</p> <p>Completed cleaning, bolts, seats, disc's and sealing surfaces</p> <p>Generator Collector End, Removed outer endshield, pedestal cover</p> <p>Generator Turbine End, Removed outer endshield, pedestal cover</p> <p>Cleaning and Mic-up Generator Oil Deflectors CE</p> <p>Unbolted, removed Front Standard Cover, Thrust Bump 0.013"</p> <p>Removed UH T-1 Bearing, Disassembled Thrust, Started Cleaning</p> <p>Lost 1 Hour Station Was Using Crane</p>

2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed

4. Project Personnel

Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			

6. Photograph Log



Control Valves



Control Valves



Valve Chest



Valve Chest



Generator CE Bearing



Generator CE



CE Insulated Bearing



CV Disc's



CV Disc's




TE Generator



Station Machined Mandrel for T-2



Valve Chest



Thrust Pads





Thrust Pads & T-1 Journal



Thrust Pads



Thrust Pads





EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Tubine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 7/25/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 7/25/2018
Report Author: Dominic Volpe	Report #: 3

Date	Project Summary Log
7/25/2018	Signed On To LOTO, JSA Completed Three Angles NDE and Generator People on Site Remove UH Generator TE & CE Bearing Rolled Out LH CE Bearing, Cleaned & Dimensionally Checked, NDE Rolled In LH CE Bearing Rolled Out LH TE Bearing, Cleaned & Dimensionally Checked, NDE Rolled In LH TE Bearing Parted LS Coupling (Gearbox to Generator), Cleaning Out Grease/Oil Opened Borescope Ports

	Removed UH HS Gearbox Bearings TE & GE Removed UH LS Gearbox Bearings TE & GE Cleaned & Dimensionally Checked Generator Oil Deflectors (4) Rolled Out LH LP Turbine Bearing, NDE Rolled Out LH HP Turbine Bearing, NDE

2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed





4. Project Personnel

Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract


Change Authorization #	Description	Status	Amount
1			

6. Photograph Log

	
Pinion and Bull Gear	Low Speed Coupling
	
Low Speed Coupling	Low Speed Coupling








LH TE Generator Bearing



LH TE Generator Bearing



TE Journal





EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Turbine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 7/26/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 7/26/2018
Report Author: Dominic Volpe	Report #: 4

Date	Project Summary Log
7/26/2018	<p>Signed On To LOTO, JSA Completed</p> <p>Three Angles NDE On Site, NDE and Borescope of Unit</p> <p>Performed T-1 HP Bearing Clearance & Contact Checks</p> <p>Rolled in LH T-1, Installed UH Bolted, Assembled Thrust</p> <p>Bump Check As Built 0.013"</p> <p>Blue Checked Control Valve Disc's to Seats All Satisfactory</p> <p>Removed Coupling Spacer Turbine to Gearbox</p> <p>Assembling Control Valves To Valve Chest</p> <p>Removed Bull and Pinion Gear From Gearbox</p> <p>Miked-up HS & LS Bearings & NDE Completed</p> <p>Reinstalled Bullgear</p>

2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed







4. Project Personnel



Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			

6. Photograph Log

	
Thrust Assembled	Contact Checks T-1
	
Contact Check T-1	Contact Check T-2
	
Contact on Bearing Pads T-2	Contact on Bearing Pads T-1





	
Control Valve Blue Checks	Control Valve Blue Checks



Bull Gear



Pinion Gear





EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Tubine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 7/27/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 7/27/2018
Report Author: Dominic Volpe	Report #: 5

Date	Project Summary Log
7/27/2018	<p>Signed On To LOTO, JSA Completed</p> <p>Installed Flanges and Bolted Borescope Holes</p> <p>Support Bentley Nevada Floating Rotor, Setting Axial Position/Thrust</p> <p>Dimensionally Checked Front Standard OD</p> <p>Dimensionally Checked T-2 OD'S</p> <p>Completed Dimensional Checks on Gearbox</p> <p>Installed Front Standard Cover & Bolted</p> <p>Assembling Control Valves To Valve Chest</p> <p>Two Trumpets (leakoff piping assemblies pipe broke at crosshead)</p> <p>Removed Damaged Pipe and Replaced</p> <p>Cleaned up All Work Areas</p>

2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed







4. Project Personnel



Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			

6. Photograph Log

	
Bull Gear Installed	Control Valve Assembly
	
Front Standard Prior To Cover	Front Standard Cover Installed
	
Control Valve Assembly	

	
---	--



EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Tubine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 7/28/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 7/28/2018
Report Author: Dominic Volpe	Report #: 6

Date	Project Summary Log
7/28/2018	Signed On To LOTO, JSA Completed Removed CV Hydraulic Operator Installed/Set LH T-2 Oil Dflectors Installed CV Cam Shaft Installed Pinion Gear, Thrust Check, End Float, Backlash Completed Blue Checked Pinion Gear to Bull Gear Bull Gear Installed UH Bearings Pinion Gear Installed UH Bearings Rigged and Cleaned Gearbox Cover Installed Gearbox Cover

2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed







4. Project Personnel



Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			


6. Photograph Log

	
Control Valve Hydraulic Operator	Control Valve Hydraulic Operator
	
Operator Removed	T-2 Oil Deflectors Installed
	
Gear Blue Checks	Gear Blue Checks

	
Bullgear UH Bearings Installed	Pinion Gear UH Bearings Installed



Bullgear UH Bearings Installed





EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Turbine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 7/29/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 7/29/2018
Report Author: Dominic Volpe	Report #: 7

Date	Project Summary Log
7/29/2018	Signed On To LOTO, JSA Completed Installed CV Hydraulic Operator Completed Bolting Gearbox, Installed Endplates and Oil Seals Generator TE Tilt, Twist, Installed/Set Inner & Outer Oil Deflectors Pinch Checked Bearing to Pedestal Cover, Installed Cover Installed Outer EndShield TE & Bolted Installed Fine Mesh Screens in Bearing & Generator Feed Lines Installed Fine Mesh Screens in Gearbox and Hydraulic Feed Lines

		Assigned		Completed





4. Project Personnel

Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			

6. Photograph Log

	
Assembling TE Generator	Gearbox Assembled
	
New Hydraulic Operator Installed	Greasing Valve CamShaft



EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Turbine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 7/30/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 7/30/2018
Report Author: Dominic Volpe	Report #: 8

Date	Project Summary Log
7/30/2018	Signed On To LOTO, JSA Completed Generator CE Tilt, Twist, Installed/Set Inner & Outer Oil Deflectors Pinch Checked Bearing to Pedestal Cover, Installed Cover Installed Outer EndShield CE & Bolted Installed Cover over Rotating Exciter Installed Outer End Shield Installed replacement trumpets on CV's Installed leakoff header on CV trumpets Insulators installed insulation blankets I & C Tech installing instrumentation Pinch Checked T-2 Bearing Installed Pedestal Cover & Bolted

	Set up for alignment checks Turbine to Gearbox Gearbox to Generator

2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed





4. Project Personnel

Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			

6. Photograph Log

	
CE Generator	CE Generator
	
TE Generator	T-2 New RTD Penetration








T-2 Closed



Front Standard Instrumentation



TE Generator





EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Turbine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 7/31/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 7/31/2018
Report Author: Dominic Volpe	Report #: 9

Date	Project Summary Log
7/31/2018	Signed On To LOTO, JSA Completed Lube Oil System in Service 7:00 AM for flush Shutdown 11:00 AM Screen Inspection On Again 12:00 PM Alignment checks Turbine to Gearbox Completed, Started Assembly Gearbox to Generator Completed, Greased Coupling, Started Assem.

2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed

4. Project Personnel

Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			

6. Photograph Log



Generator Coupling Assembly



Screen from Oil Feed Line




Screen from Hydraulic Actuator







Screen From Hydraulic Actuator



Screen from Oil Feed Line





EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Tubine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 8/1/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 8/1/2018
Report Author: Dominic Volpe	Report #: 10

Date	Project Summary Log
8/1/2018	Signed On To LOTO, JSA Completed Lube Oil System in Service flushed all night Shutdown 10:00 AM Screen Inspection Good Restored Lube Oil System Completed Greasing Gearbox to Generator Coupling & Torqued Torqued Turbine to Gearbox Coupling Cleaning all Work Areas



2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed







4. Project Personnel





Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			

6. Photograph Log

	
Coupling Guard Low Speed	High Speed Spool Installed
	
Final Screen Hydraulic Supply	Typical of other lube supply lines
	



EthosEnergy

Daily Job Report

To: Gary Winters, Dan Henderson, Craig Tanner, Kenny Reiter, Mark Peltier, Dominic Volpe, Rick Wright,
Brian Johnson, Mike O'Brien, Karen Turnboom, Bill Scott, Jim Hicks, Gwen Chapman

Station: VERSO DULUTH

Steam Turbine Unit 1 Minor Inspection



EthosEnergy Field Service

Daily Report, FMN-4-0600 Rev 01

Date: 8/2/2018

Submitted By: Dominic Volpe

Table of Contents

1. Project Summary
2. Safety Summary
3. Project Concerns/Action Items
4. Project Personnel
5. Change Order Log
6. Photograph Log

1. Project Summary

Customer: Verso Duluth	Project Title: Steam Turbine Minor Inspection Unit 1
EEFS Job Number: 40-J12994	Report Date: 8/2/2018
Report Author: Dominic Volpe	Report #: 11

Date	Project Summary Log
8/2/2018	<p>Signed on & off LOTO, JSA Completed</p> <p>TTV would not stroke (this was performed by others)</p> <p>Removed oil feed and drain lines, found FME plug in supply line</p> <p>Reassembled feed and drain lines</p> <p>Station I & C stroked verified valve functionally</p> <p>Unit Initial Roll 9:36 AM, OS Testing Performed, Unit Tripped</p> <p>2nd Roll 9:53 AM Bentley's Adjusted</p> <p>3rd Roll 10:48, FSNL 10:57, Trip on Generator Reverse Power Relay</p> <p>4th Roll 11:07, FSNL 11:09, Breaker Closed 11:11 Successfully</p> <p>Demob and Ship tools</p>

2. Safety Summary

Safety Summary

3. Project Concerns / Action Items

Project Concerns / Action Items				
Concern / Action	Assigned To:	Date Assigned	Date Due	Date Completed





4. Project Personnel

Personnel Names	Position	Phone	Email
Dominic Volpe	TFA	201-602-0060	dominic.volpe@ethosenergygroup.com
Bill Scott	Outage Coordinator	218-591-0143	william.scott@versoco.com

5. Change Order Log for Contract

Change Authorization #	Description	Status	Amount
1			

6. Photograph Log

	
Coupling Guard Low Speed	High Speed Spool Installed
	
Final Screen Hydraulic Supply	Typical of other lube supply lines
