JOB #	ENG SERIAL#	CUSTOMER	J&R INDUSTRIAL ENGINE SERVICE GAS ENGINE LOAD TEST REPORT	Form 082699-1
18780	C-95092/1			

ENGINE MAKE	ENG. MODEL&COMP. RATIO	BHP (F.L.)	RPM (F.L.)	RPM (H.I.)	IGN. TYPE	IGN. TIMING	GOVERNOR	BOOST IN Hg
WAUKESHA	L5794GSI 8.2 TO 1	1380 BHP	1200	1200	ESM	28 BTDC	ESM	10.30 IN HG

MAIN FUEL PRES.	TESTED BY	MECHANIC	SERVICE MANAGER	CUSTOMER WITNESS	HOURS START	HOURS END
40 PSI	RN/WL	SHOP	TJ	NO	88.7	94.7

TEST COMMENTS:
GENSET MAKE READY
RATED FULL LOAD 940 KW

DATE	RUNNING TIME		VOLTS	LINE AMPERES				kW	HZ	ENG TEMP °F	ENG OIL PSI	INTAKE MANIFOLD TP		INTAKE BOOST PSI		REGULATOR PRES. PSI		EXHAUST TEMP. °F	
	FROM	TO		L1	L2	L3	AVE					LEFT	RIGHT	LEFT	RIGHT	LEFT	RIGHT	LEFT	RIGHT
7/18/24	88.7	90.0	480	327	328	327	327	272	60	171	77	85	85	-11	-11	3	3.5	999	991
	90.0	91.0	480	551	555	551	552	459	60	173	75	87	88	-5.5	-6	5.5	5	1075	1046
	91.0	92.0	480	962	966	962	963	801	60	178	72	92	92	2.5	2.5	11.5	12	1151	1155
	92.0	94.7	480	1125	1130	1125	1127	937	60	180	71	104	101	5	5	14	14	1239	1235