LOAD TEST REPORT

ARC POWER SYSTEMS

Account Name:

Equipment Location: (Physical Address)
8801 24 ST SE AB

Work Order Number:
90568134

Engine	Generator
Q6X15-G9	LSA 47.2S5

PASS / FAIL

Engine Fluids:

Engine Fluids:	
Oil Level	✓
Coolant Level	✓
Beg. Fuel Level	45%
End Fuel Level	43%

Service Technician: [illegible]

Test Date: 07/NOV/25

Customer Witness:

Test Equipment

Make:	DOOSAN
Model:	G570
Serial Number:	464265UE7E31

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	0-15min	998	605	60	100	97	97	97	2.8Bar	86°F	30°F
2	15-30min	998	605	600	200	195	195	195	40PSI	86°F	30°F
3	30-45min	999	605	60	300	292	292	292	40.PSI	87°F	30°F
4	45-60min	999	605	60	400	390	390	390	40 PSI	86°F	30°F